



# Department of Transportation

## Division of Operations

700 E Broadway Avenue

Pierre, South Dakota 57501-2586 605/773-3704 (maint)

FAX: 605/773-2893

605/773-3571 (const)

August 15, 2017

Mr. Greg Fuller  
 Director of Operations  
 South Dakota Department of Transportation  
 Pierre, SD 57501

Subject: Construction Change Orders Report

Construction change orders approved in July contain a decrease of approximately \$306,787.

Over the past 12 months, the overall contract increase is 2.85%.

The following projects have a Construction Change Order (CCO) amounting to a contract change in excess of \$50,000.

### ABERDEEN REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

### MITCHELL REGION

- I. Project: P 1282(06), Minnehaha County, PCN 00KE  
 Location: Russell Street in Sioux Falls  
 Contractor: T&R Contracting Inc.  
 Type of Work: Grading, PCC Surfacing, Structures

Original Contract Amount: \$ 18,312,073.36  
 Change on CCO No. 12: \$ (297,483.81)  
 Net Change to Date: \$ (117,928.68)

Explanation of Change on CCO No. 12: This decrease is the result of the Department adjusting various contract quantities to match the actual quantities used during construction. Larger decreases were made for rock excavation, water, temporary asphalt, dowel bars, fiberglass reinforced pipe, bearing pile, temporary pavement marking, riprap, temporary and permanent erosion control measures, and sweeping. The Department considers the quantity variations normal based on the type of work.

- II.** Project: IM 0909(87)401, Minnehaha County, PCN 04DD  
 Location: I 90 from I 229 to the Minnesota State Line  
 Contractor: Border States Paving Inc.  
 Type of Work: Asphalt Concrete Resurfacing, Edge Drains, & Pavement Repair

Original Contract Amount: \$ 8,934,697.86  
 Change on CCO No. 1: \$ 98,994.73  
 Net Change to Date: \$ 98,994.73

Explanation of Change on CCO No. 1: This increase is the result of extra work performed by the Contractor. The actual depth of the concrete repair was more than estimated in the plans.

- III.** Project: P 0115(51)194, Minnehaha County, PCN 03RT  
 Location: SD 115 Exit 98  
 Contractor: T&R Contracting Inc.  
 Type of Work: Grading, Curb & Gutter, Storm Sewer, PCC Surfacing/Resurfacing, Structures

Original Contract Amount: \$ 18,816,518.52  
 Change on CCO No. 1: \$ 133,683.27  
 Net Change to Date: \$ 133,683.27

Explanation of Change on CCO No. 1: This increase is the result of additional gravel cushion material needed to construct the project to the planned typical section. Less salvage material was available than estimated in the plans resulting in the need for additional material.

### PIERRE REGION

- IV.** Project: NH 0018(176)206, Todd County, PCN 039G  
 Location: US 18 in Mission  
 Contractor: Anderson Contractors Inc.  
 Type of Work: Urban Grading, PCC Surfacing, Storm Sewer, Curb & Gutter, ADA Upgrades, Sidewalk, Traffic Signals, Roadway Lighting

Original Contract Amount: \$ 12,288,692.68  
 Change on CCO No. 4: \$ 112,905.43  
 Net Change to Date: \$ 378,224.76

Explanation of Change on CCO No. 4: This increase is the result of additional work ordered by the Department. The Department and the Rosebud Sioux Tribal Authority agreed to add roadway lighting at the intersection of US 18 and BIA 1. Additionally, an emergency vehicle preemption system was added to signals at 3 intersections in Mission.

**RAPID CITY REGION**

There are no CCOs amounting to a change of \$50,000 to report this period.

Sincerely,

Ryan K. Johnson  
Specification Engineer