



South Dakota Department of Transportation  
Division of Operations  
700 E. Broadway Avenue  
Pierre, South Dakota 57501-0286

June 16, 2025

Mr. Craig Smith  
Director of Operations  
South Dakota Department of Transportation  
700 E. Broadway Avenue  
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in May contain an increase of \$1,260,096.50.  
Over the past 12 months, the overall contract increase is 1.68%.

The following projects have a CCO amounting to a contract change more than \$50,000.

#### ABERDEEN REGION

1. Project: IM 0295(46)139, Brookings & Deuel County, PCN 06P3  
Location: I-29 South from SD30 to SD28  
Contractor: Duininck, Inc.  
Type of Work: Cold milling, asphalt concrete resurfacing, guardrail, pipe work, ramp detours

Original Contract Amount:	\$	9,840,426.33
Change on CCO No. 1:	\$	490,946.60
Net Change to Date:	\$	490,946.60

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to widen the ramps to meet the 80 mph design speed criteria. The plans did not have ramp widening on both sides of the interstate.

2. Project: NH 0212(209)346, Clark & Codington County, PCN 06PF  
 Location: US212 from the east city limits of Clark to the beginning of concrete near Watertown  
 US212 from 19<sup>th</sup> Street to 458<sup>th</sup> Avenue in Watertown  
 Contractor: Border States Paving, Inc.  
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work, permanent vehicle classification system

Original Contract Amount:	\$	10,983,007.00
Change on CCO No. 5:	\$	(319,252.50)
Net Change to Date:	\$	(170,049.70)

Explanation of Change on CCO No. 5: This decrease is the result of SDDOT adjusting the contract quantities to match the as built quantities, removing unnecessary items from the contract, and quality adjustments for out of spec materials.

#### MITCHELL REGION

3. Project: IM 0906(73)272, Aurora & Brule County, PCN 05T4  
 Location: I-90 from 8 miles east of Chamberlain to White Lake  
 Contractor: Bituminous Paving, Inc  
 Type of Work: Asphalt concrete milling, asphalt concrete resurfacing

Original Contract Amount:	\$	20,965,228.10
Change on CCO No. 6:	\$	63,987.46
Net Change to Date:	\$	1,023,949.30

Explanation of Change on CCO No. 6: This increase is the result of SDDOT compensating the contractor for extra work to repair damaged concrete and chip seal the damaged areas that were larger than anticipated in the plans.

4. Project: IM 2292(105)3, Minnehaha County, PCN 07CY  
 Location: I-229 Cliff Avenue Exit  
 Contractor: Soukup Construction, Inc.  
 Type of Work: Temporary grading, asphalt concrete surfacing, temporary structure installation, large block retaining walls

Original Contract Amount:	\$	5,695,099.00
Change on CCO No. 4:	\$	215,000.00
Net Change to Date:	\$	230,219.71

Explanation of Change on CCO No. 4: This increase is the result of SDDOT making an incentive payment for lane rental earned by completing the work with less inconvenience to the traveling public than the number of lane mile days bid at the time of letting.

5. Project: IM-EM-NH-TA 0909(46)406, Minnehaha County, PCN 4433  
 Location: I-90 Exit 406 (Brandon)  
 Contractor: T&R Contracting, Inc.  
 Type of Work: Interchange reconstruction, replace structure, lighting, PCC pavement

Original Contract Amount:	\$	41,275,125.06
Change on CCO No. 10:	\$	55,121.68
Net Change to Date:	\$	247,992.60

Explanation of Change on CCO No. 10: This increase is the result of SDDOT adjusting the contract to include temporary concrete barriers. The barriers were added to be more cost effective than setting guardrail in the fall and removing it again in the spring.

6. Project: NH 0018(157)438, Lincoln County, PCN 6923  
 Location: US18 from I-29 to just west of the western junction with SD11  
 Contractor: Reede Construction, Inc.  
 Type of Work: Grading, PCC surfacing, asphalt concrete surfacing, replace structure

Original Contract Amount:	\$	45,617,461.59
Change on CCO No. 1:	\$	53,305.45
Net Change to Date:	\$	53,305.45

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work and the material to reduce traffic to one lane with traffic control for 2 months. The plans had not accounted for enough space to construct the temporary asphalt while maintaining two lanes of traffic.

7. Project: NH 0018(157)438, Lincoln County, PCN 6923  
 Location: US18 from I-29 to just west of the western junction with SD11  
 Contractor: Reede Construction, Inc.  
 Type of Work: Grading, PCC surfacing, asphalt concrete surfacing, replace structure

Original Contract Amount:	\$	45,617,461.59
Change on CCO No. 15:	\$	107,646.57
Net Change to Date:	\$	808,306.69

Explanation of Change on CCO No. 15: This increase is the result of SDDOT compensating the contractor for extra work and material to restore the project area after a flood event from June 20-24 in 2024.

8. Project: NH 0018(203)333, Charles Mix County, PCN 04V9  
 Location: US18 Structure: 0.8 miles north of Pickstown over Saint Francis Bay  
       US18 from Pickstown to Lake Andes  
 Contractor: Kea Constructors, LLC.  
 Type of Work: Replace structure, approach grading, spot grading, pipe work, interim surfacing

Original Contract Amount:	\$	5,297,447.55
Change on CCO No. 8F:	\$	52,344.52
Net Change to Date:	\$	(647.87)

Explanation of Change on CCO No. 8F: This increase is the result of SDDOT compensating the Contractor for a fuel cost adjustment for diesel fuel in accordance with the contract and for extra unclassified excavation quantities found during the final review.

9. Project: NH-CR 0081(122)3, Yankton County, PCN 07V2  
 Location: US81 from 0.7 miles north of the north SD50 junction to the end of the divided lanes  
       US81 from the end of the divided lanes to 303<sup>rd</sup> Street north of Yankton  
       US81 from 300<sup>th</sup> Street to SD46  
 Contractor: Michels Road and Stone, Inc.  
 Type of Work: Asphalt concrete resurfacing, PCC surfacing

Original Contract Amount:	\$	11,203,098.91
Change on CCO No. 2:	\$	(117,939.10)
Net Change to Date:	\$	(117,939.10)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT removing the durable pavement marking and grooving from the contract and replacing them with pavement marking paint. The shoulders are scheduled to be chip sealed and flush sealed in 2026 which may cause damage to the permanent markings.

10. Project: NH-CR 0081(122)3, Yankton County, PCN 07V2  
 Location: US81 from 0.7 miles north of the north SD50 junction to the end of the divided lanes  
       US81 from the end of the divided lanes to 303<sup>rd</sup> Street north of Yankton  
       US81 from 300<sup>th</sup> Street to SD46  
 Contractor: Michels Road and Stone, Inc.  
 Type of Work: Asphalt concrete resurfacing, PCC surfacing

Original Contract Amount:	\$	11,203,098.91
Change on CCO No. 4:	\$	204,525.12
Net Change to Date:	\$	124,141.78

Explanation of Change on CCO No. 4: This increase is the result of SDDOT compensating the contractor for extra work to maintain and shape the roadway due to traffic, weather, and maintenance over the winter.

- 11.** Project: P 0042(77)301, Davison, Hanson, & McCook County, PCN 04F6  
 Location: SD42 from SD37 to Bridgewater  
 Contractor: Duininck, Inc  
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	10,389,694.55
Change on CCO No. 5:	\$	51,765.18
Net Change to Date:	\$	282,349.95

Explanation of Change on CCO No. 5: This increase is the result of SDDOT compensating the contractor for extra work to remove and reset guardrail after settlement issues caused the guardrail to sit at the wrong height.

- 12.** Project: PT 0908(105)349, Hanson & McCook County, PCN 07W6  
 Location: I-90 from Exit 350 (SD25) to 4 miles west of Exit 364 (Salem)  
 Contractor: T & R Contracting, Inc.  
 Type of Work: Spot grading, PCC surfacing, crossover, structures

Original Contract Amount:	\$	11,108,700.00
Change on CCO No. 1:	\$	137,332.20
Net Change to Date:	\$	137,332.20

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to install traffic control measures for the safety of the workers and interstate travelers. The excavation limits to install box culverts in 2 places would encroach into the clear zone for two-way traffic.

- 13.** Project: PT 0908(105)349, Hanson & McCook County, PCN 07W6  
 Location: I-90 from Exit 350 (SD 25) to 4 miles west of Exit 364 (Salem)  
 Contractor: T & R Contracting, Inc.  
 Type of Work: Spot grading, PCC surfacing, crossover, structures

Original Contract Amount:	\$	11,108,700.00
Change on CCO No. 2:	\$	81,715.80
Net Change to Date:	\$	219,048.00

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for extra work and material to repair the approach pavement at MRM 363.43 in the EB lane. The panels were removed and replaced at the location of a large bump in both EB lanes to correct the displacement.

- 14.** Project: IM 0291(132)27, Union County, PCN 06DL  
 Location: I-29 from Exit 26 north 10 miles  
 Contractor: Central Specialties, Inc  
 Type of Work: Asphalt concrete resurfacing, PCC pavement repair, box culvert extension, pipe work

Original Contract Amount:	\$	18,238,025.80
Change on CCO No. 5F:	\$	(497,929.64)
Net Change to Date:	\$	173,347.19

Explanation of Change on CCO No. 5F: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities normal for a resurfacing job as well as fuel adjustments made in accordance with the contract.

- 15.** Project: IM-EM 0908(97)362, McCook & Minnehaha County, PCN 05T2  
 Location: I-90 east 2 miles west of Humboldt to 2 miles east of Hartford  
       Structure on SD 38 0.4 miles west of Exit 390 on I-90  
       I-90 Exit 379, Humboldt  
 Contractor: Reede Construction, Inc.  
 Type of Work: Remove & replace PCC surfacing, replace structure, grading, pipe work

Original Contract Amount:	\$	37,296,052.10
Change on CCO No. 5:	\$	(55,503.40)
Net Change to Date:	\$	(178,568.55)

Explanation of Change on CCO No. 5: This decrease is the result of SDDOT adjusting the contract quantities to match as built quantities. Driving piles into the ground required less pile length to reach the required bearing than anticipated in the plans.

- 16.** Project: P 0044(222)330, Douglas & Hutchinson County, PCN 07Y8  
 Location: SD44 from the east junction of US281 to SD37 at Parkston  
 Contractor: Spencer Quarries, Inc.  
 Type of Work: Cold milling, asphalt concrete resurfacing

Original Contract Amount:	\$	8,082,228.44
Change on CCO No. 3:	\$	(567,489.03)
Net Change to Date:	\$	(483,708.78)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing the flush seal items because the roadway will be chip sealed next year.

## PIERRE REGION

- 17.** Project: EM 0012(206)112, Corson County, PCN 05HW  
 Location: US12 from Morristown 9 miles east  
 Contractor: Martin Construction, Inc  
 Type of Work: Grading, interim surfacing, replace structures

Original Contract Amount:	\$	23,617,916.00
Change on CCO No. 12:	\$	(112,624.64)
Net Change to Date:	\$	240,397.58

Explanation of Change on CCO No. 12: This decrease is the result of SDDOT adjusting the quantities of base course to match the quantities used due to the salvaged base course being more than estimated. The item for asphalt concrete composite was also removed from the contract due to a different paving project that will pave the bridge ends.

- 18.** Project: EM 0012(206)112, Corson County, PCN 05HW  
 Location: US12 from Morristown 9 miles east  
 Contractor: Martin Construction, Inc  
 Type of Work: Grading, interim surfacing, replace structures

Original Contract Amount:	\$	23,617,916.00
Change on CCO No. 13:	\$	107,318.57
Net Change to Date:	\$	347,716.15

Explanation of Change on CCO No. 13: This increase is the result of SDDOT adjusting the quantities of water for granular material, flagging and pilot car, traffic control, and wattles to match the as built quantities.

- 19.** Project: EM 0012(206)112, Corson County, PCN 05HW  
 Location: US12 from Morristown 9 miles east  
 Contractor: Martin Construction, Inc  
 Type of Work: Grading, interim surfacing, replace structures

Original Contract Amount:	\$	23,617,916.00
Change on CCO No. 15:	\$	106,240.16
Net Change to Date:	\$	453,956.31

Explanation of Change on CCO No. 15: This increase is the result of SDDOT adjusting the quantities of controlled density fill, granular material, temporary fence, and erosion control blanket to match the as built quantities.

- 20.** Project: IM 0905(109)226, Lyman County, PCN 05EF  
 Location: I-90 from Presho to Reliance  
 Contractor: Bituminous Paving, Inc.  
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work, polymer chip seal, LSDC overlay, approach slabs

Original Contract Amount:	\$	21,484,465.19
Change on CCO No. 27F:	\$	376,587.24
Net Change to Date:	\$	2,539,768.02

Explanation of Change on CCO No. 27F: This increase is the result of SDDOT paying the contractor for fuel adjustments in accordance with the contract.

- 21.** Project: NH-CR 0014(185)229, Hughes County, PCN 026Z  
 Location: US14 from Sioux Avenue to the divided highway of SD1804 in Pierre  
 Contractor: Morris, Inc.  
 Type of Work: Urban grading, curb & gutter, sidewalk, signals, storm sewer, lighting, asphalt concrete surfacing, PCC surfacing

Original Contract Amount:	\$	26,410,308.58
Change on CCO No. 5:	\$	314,851.80
Net Change to Date:	\$	340,353.30

Explanation of Change on CCO No. 5: This increase is the result of SDDOT adjusting the contract due to differing site conditions. Due to the site conditions, the asphalt concrete cannot be salvaged and the existing concrete overlaid with asphalt will have to be removed to prevent damaging the contractor's equipment.

- 22.** Project: NH EM 0014(194)227, Hughes & Stanley County, PCN 03WN  
 Location: US14 Missouri River Bridge in Pierre  
 Contractor: Jensen Construction Company  
 Type of Work: Replace structure, grading, PCC pavement, storm sewer, sanitary sewer, lighting, signals

Original Contract Amount:	\$	49,990,247.46
Change on CCO No. 46:	\$	69,578.64
Net Change to Date:	\$	1,243,572.90

Explanation of Change on CCO No. 46: This increase is the result of SDDOT compensating the contractor for extra work to place a 6" raised median where the temporary crossover was previously installed for traffic movement instead of removing the temporary crossover and placing curb and gutter at a higher cost to the department.



- 23.** Project: P 0044(212)172, Mellette County, PCN 04X0  
 Location: SD44 from SD63 to the northern junction of US83  
 Contractor: Bituminous Paving, Inc.  
 Type of Work: Full depth reclamation, asphalt concrete surfacing, gravel surfacing, modify intersection, pipe work

Original Contract Amount:	\$	21,444,089.86
Change on CCO No. 14:	\$	52,000.00
Net Change to Date:	\$	1,149,958.57

Explanation of Change on CCO No. 14: This increase is the result of SDDOT paying the contractor for extra work to reshape 13 miles of salvaged base course placed last fall to match the typical sections.

- 24.** Project: P 0047(117)67, Lyman County, PCN 069Q  
 Location: SD47 from I-90 to west of Fort Thompson  
 Contractor: Spencer Quarries, Inc.  
 Type of Work: Cold milling, asphalt concrete resurfacing, approach guardrail, landslide repair, rumble strips

Original Contract Amount:	\$	9,262,523.63
Change on CCO No. 2:	\$	106,579.56
Net Change to Date:	\$	126,444.05

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for extra work to add approximately 1,000 tons of asphalt concrete composite at locations needing profile corrections prior to cold milling.

#### RAPID CITY REGION

- 25.** Project: P 6403(10), Pennington County, PCN 08P3  
 Location: South Rochford Road from Rochford southwest to Deerfield  
 Contractor: Loiseau Construction, Inc.  
 Type of Work: Grading, drainage, base course, asphalt concrete surfacing

Original Contract Amount:	\$	23,381,920.13
Change on CCO No. 11:	\$	382,086.90
Net Change to Date:	\$	331,946.43

Explanation of Change on CCO No. 11: This increase is the result of SDDOT adjusting quantities of salvage and stockpile granular material, base course, salvaged and base course, modified due to less material being able to be salvaged in the field than was estimated in the plans.

- 26.** Project: IM 0902(112)59, Pennington County, PCN 6568  
Location: I-90 Exit 59 (LaCrosse Street) in Rapid City  
Contractor: Complete Concrete, Inc.  
Type of Work: Grading, curb & gutter, storm sewer, asphalt concrete surfacing, PCC surfacing

Original Contract Amount: \$ 17,484,588.63  
Change on CCO No. 19: \$ (505,203.62)  
Net Change to Date: \$ 105,684.43

Explanation of Change on CCO No. 19: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities due to normal project variations and a disincentive of approximately \$300,000 in accordance with the contract for work not completed within contract completion dates.

- 27.** Project: IM 0902(188)67, Pennington County, PCN 09NV  
Location: I-90 from Box Elder to 2 miles east of New Underwood  
Contractor: Simon Contractors of South Dakota, Inc.  
Type of Work: Asphalt concrete resurfacing

Original Contract Amount: \$ 8,139,124.00  
Change on CCO No. 5: \$ (122,450.07)  
Net Change to Date: \$ 457,684.72

Explanation of Change on CCO No. 5: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and quality adjustments. The plans rate and quantity of hydrated lime was calculated at 1.0% but was approved for mix design at 0.5% which reduced the hydrated lime quantities drastically.

Sincerely,  
Ryan K. Johnson  
Senior Specification Engineer