



Department of Transportation

Division of Operations

700 E Broadway Avenue

Pierre, South Dakota 57501-2586

FAX: 605/773-2893

605/773-3571

November 20, 2018

Mr. Greg Fuller
Director of Operations
South Dakota Department of Transportation
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction change orders approved in October contain an increase of approximately \$352,074.

Over the past 12 months, the overall contract increase is 2.69%.

The following projects have a Construction Change Order (CCO) amounting to a contract change in excess of \$50,000.

ABERDEEN REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

MITCHELL REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

PIERRE REGION

- I. Project: P 0063(38)240, Corson County, PCN 00LH
Location: SD 63 south of McLaughlin over the Grand River
Contractor: A-G-E Corporation
Type of Work: Scour Protection, Column Repair, & Erosion Repair

Original Contract Amount: \$ 2,710,188.15
Change on CCO No. 3: \$ (208,051.80)
Net Change to Date: \$ 238,401.92

Explanation of Change on CCO No. 3: This decrease was the result of an adjustment to the contract quantity of dewatering. The number of hours added on CCO #1 was more than necessary for construction and were adjusted accordingly. In addition, several other erosion control items were adjusted to match the quantity used during construction.

RAPID CITY REGION

- II. Project: NH 014A(16)42, Lawrence County, PCN 04TA
Location: US 14A - East of the junction with US 85 North of Deadwood
Contractor: Access Limited Construction, Inc.
Type of Work: Slide Repair (soil nail)

Original Contract Amount: \$ 833,649.00
Change on CCO No. 1: \$ 104,908.99
Net Change to Date: \$ 104,908.99

Explanation of Change on CCO No. 1: This increase was the result of extra work performed by the Contractor to increase the length of soil nails required for soil stabilization. During construction, the Department determined the length of the soil nails would need to be increased as shown by the soil nail test results. The Department changed the design of the soil nail stabilization resulting in additional lengths and nails.

- III. Project: NH 0016(72)11, Custer County, PCN 022E
Location: US 16 near Jewel Cave
Contractor: Zandstra Construction Inc.
Type of Work: Grading, Structure, & Asphalt Concrete Surfacing

Original Contract Amount: \$ 8,395,869.45
Change on CCO No. 10: \$ 151,671.80
Net Change to Date: \$ 452,308.28

Explanation of Change on CCO No. 10: This increase was the result of extra work performed by the Contractor to repair erosion resulting during construction and to add access trails to 2 detention ponds on the project.

IV. Project: P 0231(12)80, Pennington County, PCN 02R5
Location: SD 231 - Sheffer St. to Sturgis Road in Rapid City
Contractor: Complete Concrete Inc. dba Complete Contracting
Type of Work: Urban Grading, Roadway Lighting, Storm Sewer, Curb & Gutter,
Sidewalk, Traffic Signals, Structure Repair, Pedestrian Crossing & PCC Surfacing

Original Contract Amount: \$ 9,538,196.01
Change on CCO No. 10: \$ 395,143.95
Net Change to Date: \$ 416,523.37

Explanation of Change on CCO No. 10: This increase was the result of extra work performed by the Contractor to removed and replace additional delaminated concrete on the bridge decks at 2 structures. The plans quantity was based on a survey completed in 2009. Additional deterioration occurred since the survey and needed repair.

Sincerely,

Ryan K. Johnson
Specification Engineer