



South Dakota Department of Transportation
Division of Operations
700 E. Broadway Avenue
Pierre, South Dakota 57501-0286

September 10, 2026

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in August contain a increase of \$1,505,006.66.
Over the past 12 months, the total change to the original contract amounts has increased by 1.51%.

The following projects have a CCO with a change of more than \$100,000 or a change of more than 25.0% to the contract.

ABERDEEN REGION

1. Project: PH 0010(232), Aberdeen Region, PCN 09UR
Location: Aberdeen Region
Contractor: Sir Lines-A-lot, LLC
Type of Work: Centerline rumble strips

Original Contract Amount:	\$	1,383,200.40
\$ Change on CCO No. 2:	\$	(231,894.72)
% Change on CCO No. 2:		16.8%
Net Change to Date:	\$	(214,112.52)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting contract quantities to remove reflective elements from the pavement marking paint since it is not typical to have reflective paint on rumble strip projects.

MITCHELL REGION

2. Project: EM 0292(88)73, Lincoln County, PCN 06JQ
 Location: I-29 -85th Street interchange
 85th Street from Sundowner Avenue to Tallgrass Avenue in Sioux Falls
 Contractor: T&R Contracting, Inc.
 Type of Work: Structures, grading, PCC surfacing, storm sewer, pavement markings, lighting, signal, sidewalk

Original Contract Amount:	\$	53,313,089.85
\$ Change on CCO No. 6:	\$	784,917.76
% Change on CCO No. 6:		1.5%
Net Change to Date:	\$	1,172,779.80

Explanation of Change on CCO No. 6: This increase is the result of SDDOT adjusting contract quantities of select fill material that was not included in the plans.

3. Project: IM-EM 0908(97)362, McCook County, PCN 05HQ
 Location: I-90 WBL from 2 miles west of Salem interchange to 2 miles west of Humboldt
 I-90 Structures – 0.6 miles west of the US 81 interchange over Vermillion River
 2 miles east of US 81 interchange over 443rd Avenue
 Contractor: Michels Road and Stone, Inc.
 Type of Work: Remove and replace PCC pavement, pipe work, structures

Original Contract Amount:	\$	37,555,832.50
\$ Change on CCO No. 17:	\$	217,966.76
% Change on CCO No. 17:		0.6%
Net Change to Date:	\$	58,297.97

Explanation of Change on CCO No. 17: This increase is the result of SDDOT adjusting contract quantities to match as built quantities due to normal project variations.

4. Project: NH 0018(157)438, Lincoln County, PCN 6923
 Location: US18 from I-29 to just west of the western junction with SD11
 Contractor: Reede Construction, Inc.
 Type of Work: Grading, PCC surfacing, asphalt concrete surfacing, replace structure

Original Contract Amount:	\$	45,617,461.59
\$ Change on CCO No. 11:	\$	139,610.80
% Change on CCO No. 11:	%	0.3%
Net Change to Date:	\$	689,082.16

Explanation of Change on CCO No. 11: This increase is the result of SDDOT compensating the contractor for extra work, with the largest increase being temporary asphalt to widen the project to carry two lanes of traffic during construction safely.

5. Project: NH 0018(157)438, Lincoln County, PCN 6923
 Location: US18 from I-29 to just west of the western junction with SD11
 Contractor: Reede Construction, Inc.
 Type of Work: Grading, PCC surfacing, asphalt concrete surfacing, replace structure

Original Contract Amount:	\$	45,617,461.59
\$ Change on CCO No. 20:	\$	142,186.35
% Change on CCO No. 20:	%	0.3%
Net Change to Date:	\$	1,132,895.76

Explanation of Change on CCO No. 20: This increase is the result of SDDOT adjusting the contract quantity of cold milling asphalt concrete to account for the existing thickness being 2 to 8 inches more than anticipated on this section of the project.

6. Project: NH-P 0021(188), Charles Mix, Gregory, McCook, & Minnehaha County, PCN 09L0
 Location: Various locations in the Mitchell area
 Contractor: The Road Guys Construction Company, Inc.
 Type of Work: Asphalt surface treatment

Original Contract Amount:	\$	1,770,601.90
\$ Change on CCO No. 3:	\$	(123,052.07)
% Change on CCO No. 3:		7.0%
Net Change to Date:	\$	(123,052.07)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities normal for a surface treatment job.

7. Project: P-PT 0011(145)83, Minnehaha County, PCN 05V6
 Location: SD11 from 258th Street to 257th Street
 Contractor: Runge Enterprises, Inc.
 Type of Work: Structure, approach grading, asphalt concrete surfacing

Original Contract Amount:	\$	14,987,400.79
\$ Change on CCO No. 2:	\$	(162,782.86)
% Change on CCO No. 2:		1.1%
Net Change to Date:	\$	(157,060.26)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting pipe elevations and ditch line grades that had discrepancies in the plans. Corrections were made by the design team and quantities were updated.

PIERRE REGION

8. Project: NH 0012(230)171, Corson County, PCN 05TY
 Location: US12 from 12 miles east of McLaughlin to west of Mobridge
 Contractor: Central Specialties Inc.
 Type of Work: Full depth reclamation, asphalt concrete surfacing, pipe work

Original Contract Amount:	\$	24,137,322.00
\$ Change on CCO No. 9:	\$	111,862.70
% Change on CCO No. 9:		0.5%
Net Change to Date:	\$	485,386.09

Explanation of Change on CCO No. 9: This increase is the result of SDDOT adjusting contract quantities of flagging & pilot car hours to safely pass traffic, additional work to restore a haul road, and extra work for re-staking required after the FDR destroyed the original stakes.

9. Project: NH 0012(230)171, Corson County, PCN 05TY
 Location: US12 from 12 miles east of McLaughlin to west of Mobridge
 Contractor: Central Specialties Inc.
 Type of Work: Full depth reclamation, asphalt concrete surfacing, pipe work

Original Contract Amount:	\$	24,137,322.00
\$ Change on CCO No. 10:	\$	(123,759.80)
% Change on CCO No. 10:		0.5%
Net Change to Date:	\$	361,626.29

Explanation of Change on CCO No. 10: This decrease is the result of SDDOT eliminating cold milling and blade laying the asphalt concrete due to the condition of the current pavement. The eliminated asphalt mix will be converted to Class Q3R and incorporated into the mainline mix.

- 10.** Project: NH-PH 0385(50)96, Pennington County, PCN 06RJ
 Location: SD1806 from north of 1806 P to Kenel
 Contractor: Central Specialties, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	5,832,243.25
\$ Change on CCO No. 1:	\$	266,854.00
% Change on CCO No. 1:		4.6%
Net Change to Date:	\$	231,659.04

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to repair a triple 42" CMP on the project. The original plans did not include this work due to the need for landowner easements. The landowner contacted the DOT about repairing the culvert, an easement was secured, and the work was added.

- 11.** Project: NH-PH 0385(50)96, Pennington County, PCN 06RJ
 Location: SD1806 from north of 1806 P to Kenel
 Contractor: Central Specialties, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	5,832,243.25
\$ Change on CCO No. 2:	\$	110,588.00
% Change on CCO No. 2:		1.9%
Net Change to Date:	\$	377,442.00

Explanation of Change on CCO No. 2: This increase is the result of SDDOT adjusting contract quantities of a cured in place pipe lining that was in the plans as 54" but was 60" in the field and chemical grout void fill for voids larger than was estimated.

- 12.** Project: NH-CR 0014(185)229, Hughes County, PCN 026Z
 Location: US14 from Sioux Ave to the divided highway of SD 1804 in Pierre
 Contractor: Morris, Inc.
 Type of Work: Urban grading, curb & gutter, sidewalk, signals, storm sewer, lighting, asphalt concrete surfacing, PCC surfacing

Original Contract Amount:	\$	26,410,308.58
\$ Change on CCO No. 18:	\$	(124,498.40)
% Change on CCO No. 18:		0.5%
Net Change to Date:	\$	507,206.00

Explanation of Change on CCO No. 18: This decrease is the result of SDDOT changing the type of pavement markings from tape to paint from Wynoka St north on this project.

RAPID CITY REGION

13. Project: NH 0042(97), Butte, Meade, & Ziebach County, PCN 0968

Location: Various locations in the Belle Fourche area

Contractor: Northwest Asphalt & Maintenance

Type of Work: Rout & seal

Original Contract Amount: \$ 570,085.65

\$ Change on CCO No. 2: \$ (160,973.55)

% Change on CCO No. 2: 28.2%

Net Change to Date: \$ (193,019.05)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting the contract price and quantity of asphalt crack sealing due to a significant underrun in planned quantity. The underrun in quantity results in a price increase per unit in accordance with Section 4.2 C of the Standard Specifications.

14. Project: NH 0044(227)40, Pennington County, PCN 08D9

Location: SD44 from Canyon Lake Dr to Chapel Ln in Rapid City

Contractor: Midwest Rockfall Inc.

Type of Work: Rockfall hazard mitigation

Original Contract Amount: \$ 2,280,364.50

Change on CCO No. 8: \$ (163,685.17)

% Change on CCO No. 8: 7.2%

Net Change to Date: \$ (34,244.67)

Explanation of Change on CCO No. 8: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities of rock scaling and traffic control.

Sincerely,

Ryan K. Johnson

Senior Specification Engineer