



Department of Transportation

Division of Operations

700 E Broadway Avenue

Pierre, South Dakota 57501-2586 605/773-3704 (maint)

FAX: 605/773-2893 605/773-3571 (const)

November 19, 2016

Mr. Greg Fuller
Director of Operations
South Dakota Department of Transportation
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction change orders approved in October contain an increase of approximately \$1,263,384.

Over the past 12 months, the overall contract increase is 1.48%.

The following projects have a Construction Change Order (CCO) amounting to a contract change in excess of \$50,000.

ABERDEEN REGION

- I. Project: P 0028(32)319, Clark County, PCN 02QK
Location: SD 28 - From Bryant to the Junction of SD 25
Contractor: Asphalt Paving & Materials Co.
Type of Work: Cold Milling Asphalt Concrete, Asphalt Concrete Resurfacing, ADA Upgrades, and Drainage Improvements

Original Contract Amount: \$ 2,564,044.62
Change on CCO No. 2: \$ 122,015.32
Net Change to Date: \$ 133,038.14

Explanation of Change on CCO No. 2: This increase was the result of extra work performed by the Contractor to line pipe culverts damaged by tree roots and additional asphalt concrete material placed to correct deficiencies in the existing surface prior to resurfacing.

- II.** Project: IM-P 0010(125), Clark County, PCN 053A
Location: Various locations in the Aberdeen Region
Contractor: Bituminous Paving, Inc.
Type of Work: Asphalt Surface Treatment (Chip Seal)

Original Contract Amount: \$ 1,227,633.80
Change on CCO No. 3: \$ (75,308.30)
Net Change to Date: \$ (76,355.35)

Explanation of Change on CCO No. 3: This decrease was the result of an adjustment to the contract quantities of asphalt for fog seal, asphalt for surface treatment, and cover aggregate due to normal variations in the quantities used during construction.

MITCHELL REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

PIERRE REGION

- III.** Project: NH 0012(171)180, Corson County, PCN 03QG
Location: US 12 west of Mobridge
Contractor: A-G-E Corporation
Type of Work: Slide Repair

Original Contract Amount: \$ 235,673.14
Change on CCO No. 3: \$ 78,912.76
Net Change to Date: \$ 125,363.46

Explanation of Change on CCO No. 3: This increase was the result of extra work performed by the Contractor to fill a depression at the inlet end of a plugged pipe on the project.

- IV.** Project: NH-P 0032(25), Campbell County, PCN 053G
Location: Various locations in the Mobridge Area.
Contractor: Jensen Rock & Sand, Inc.
Type of Work: Asphalt Surface Treatment (Chip Seal)

Original Contract Amount: \$ 3,246,618.39
Change on CCO No. 2F: \$ (84,504.23)
Net Change to Date: \$ (55,465.64)

Explanation of Change on CCO No. 2F: This decrease was the result of an adjustment to the contract quantities of asphalt for fog seal, asphalt for surface treatment, and cover aggregate due to normal variations in the quantities used during construction.

RAPID CITY REGION

- V. Project: IM 0903(102)112, Jackson County, PCN 03W0
Location: I-90 near Wall
Contractor: Bituminous Paving, Inc.
Type of Work: Cold Milling Asphalt Concrete & Asphalt Concrete Resurfacing

Original Contract Amount: \$ 5,863,085.26
Change on CCO No. 4: \$ 89,647.99
Net Change to Date: \$ 125,465.99

Explanation of Change on CCO No. 4: This increase was the result of an incentive payment made for pavement smoothness. The incentive payment was made in accordance with the contract.

- VI. Project: IM 0903(102)112, Jackson County, PCN 03W0
Location: I-90 near Wall
Contractor: Bituminous Paving, Inc.
Type of Work: Cold Milling Asphalt Concrete & Asphalt Concrete Resurfacing

Original Contract Amount: \$ 5,863,085.26
Change on CCO No. 5: \$ 185,204.38
Net Change to Date: \$ 310,670.37

Explanation of Change on CCO No. 5: This increase was the result of additional topsoil needed to properly shape the inslopes of I-90. This is an estimated quantity and the final quantity will be determined and adjusted on a subsequent CCO.

- VII. Project: PH 0240(12)128, Pennington County, PCN 038D
Location: SD 240 south of Wall
Contractor: Loiseau Construction, Inc.
Type of Work: Shoulder Widening, Cold Milling Asphalt Concrete, & Asphalt Concrete Resurfacing

Original Contract Amount: \$ 5,837,463.77
Change on CCO No. 11: \$ 63,440.81
Net Change to Date: \$ 135,008.03

Explanation of Change on CCO No. 11: This increase was the result of extra work performed by the Contractor to reshape the shoulders prior to placing the asphalt concrete. Due to unseasonably wet conditions in the fall of 2015, the Contractor was unable to complete the shoulder surfacing work. As directed by the Engineer, the Contractor placed the base course material only as an interim surface. In the spring of 2016 and as directed by the Engineer, the Contractor shaped the base course and placed the final asphalt surfacing.

VIII. Project: PH 0040(311), Butte County, PCN 03VF
Location: Rapid City Region
Contractor: Hilt Construction, Inc.
Type of Work: Guardrail Replacement

Original Contract Amount:	\$	948,514.75
Change on CCO No. 5:	\$	62,929.50
Net Change to Date:	\$	131,193.95

Explanation of Change on CCO No. 5: This increase was the result of an adjustment to the contract quantities of guardrail related items due to normal variations in the quantities required during construction.

IX. Project: IM 1902(61)10, Pennington County, PCN 1162
Location: Exit 1 in Rapid City (near Civic Center)
Contractor: Reede Construction, Inc.
Type of Work: Interchange Replacement - Grading, PCCP & Structure, Remove & Replace PCCP, AC Surfacing

Original Contract Amount:	\$	32,588,511.91
Change on CCO No. 3:	\$	226,120.39
Net Change to Date:	\$	239,818.05

Explanation of Change on CCO No. 3: This increase was the result of the addition of water for dust control. The item was used as needed to control dust generated on the project from construction traffic. The item and price were added in accordance with the provisions of the contract which includes the price established in the Special Provision for Price Schedule for Miscellaneous Items.

Sincerely,

Ryan K. Johnson
Specification Engineer