



## Department of Transportation

Division of Operations

700 E Broadway Avenue

Pierre, South Dakota 57501-2586 605/773-3704 (maint)

FAX: 605/773-2893 605/773-3571 (const)

June 14, 2016

Mr. Greg Fuller  
Director of Operations  
South Dakota Department of Transportation  
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction change orders approved in May contain a decrease of approximately \$330,363.

Over the past 12 months, the overall contract increase is 1.18%.

The following projects have a Construction Change Order (CCO) amounting to a contract change in excess of \$50,000.

### ABERDEEN REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

### MITCHELL REGION

- I. Project: NH 0050(112)396, Clay County, PCN 04E2  
Location: SD 50 from the Yankton Co Line east to the End of the Divided Hwy  
Contractor: Duininck, Inc.  
Type of Work: Asphalt Concrete Resurfacing and Culvert Work

Original Contract Amount:	\$	3,442,222.54
Change on CCO No. 2F:	\$	92,527.27
Net Change to Date:	\$	92,527.27

Explanation of Change on CCO No. 2F: This increase was the result of incentive payments earned by the Contractor for asphalt mix quality and asphalt ride quality. The incentive payments were made in accordance with the contract.

- II.** Project: P 000S(00)24, Regionwide, PCN 02SR  
Location: Various locations in the Mitchell Region  
Contractor: Vogel Traffic Services, Inc.  
Type of Work: County Pavement Marking

Original Contract Amount: \$ 694,946.44  
Change on CCO No. 2F: \$ (71,043.55)  
Net Change to Date: \$ (69,296.55)

Explanation of Change on CCO No. 2F: This decrease was the result of an adjustment to the contract quantity of pavement marking paint. The adjustment was made to match the as constructed quantity through normal project variations.

### **PIERRE REGION**

- III.** Project: PH 8033(205), Hughes County, PCN 01UB  
Location: Various County and City Roads in Hughes County  
Contractor: Sign Up LTD  
Type of Work: Signing and Delineation

Original Contract Amount: \$ 592,019.04  
Change on CCO No. 6: \$ (138,081.20)  
Net Change to Date: \$ (134,749.00)

Explanation of Change on CCO No. 6: This decrease was the result of an adjustment to the contract quantity of perforated tube post. The adjustment was made to match the as constructed quantity. The variation of quantities was the result of a plan error and a value engineering proposed by the Contractor and accepted by the Department on a previous CCO..

- IV.** Project: IM 0903(101)153, Jackson County, PCN 03W4  
Location: I-90 from Kadoka to Belvidere  
Contractor: Knife River Midwest LLC  
Type of Work: Remove & Replace PCC Surfacing, Edge Drains, Inslope Flattening, Pipe Repair, Extend Culvert

Original Contract Amount: \$ 18,935,371.24  
Change on CCO No. 3: \$ 370,000.00  
Net Change to Date: \$ 370,000.00

Explanation of Change on CCO No. 3: This increase was the result of additional asphalt concrete ordered by the Department to repair weak areas in the westbound roadway and shoulder in preparation for 2-lane 2-way traffic configuration in the westbound lanes while the eastbound lanes are reconstructed.

- V. Project: IM 0903(103)152, Jackson County, PCN 03VW  
Location: I-90 Cross-Overs between Kadoka to Belvidere  
Contractor: Midland Contracting, Inc.  
Type of Work: Ramp Detours and Median Crossovers

Original Contract Amount: \$ 1,675,156.51  
Change on CCO No. 4F: \$ (209,572.67)  
Net Change to Date: \$ (193,885.14)

Explanation of Change on CCO No. 4F: This decrease was the result of a decrease in the contract quantity of pit run material. Less material was needed than estimated in the plans.

### **RAPID CITY REGION**

- VI. Project: IM 0901(148)40, Meade County, PCN 01KK  
Location: I-90 Exit 40 to Exit 44 (Tilford to Piedmont)  
Contractor: Loiseau Construction, Inc.  
Type of Work: Grading, Asphalt Concrete Surfacing, Structures, & Permanent Signing

Original Contract Amount: \$ 11,262,197.58  
Change on CCO No. 4: \$ 58,177.67  
Net Change to Date: \$ 60,532.55

Explanation of Change on CCO No. 4: This increase was the result of additional erosion control articulated concrete mattress ordered by Department to line ditch in an area where the Contractor was required to perform additional work.

- VII. Project: P 0034(143)44, Meade County, PCN 02AB  
Location: SD 34 over the Belle Fourche River and Various Creeks  
Contractor: Foothills Contracting, Inc.  
Type of Work: Structures, Grading and Asphalt Surfacing

Original Contract Amount: \$ 6,851,076.87  
Change on CCO No. 5: \$ 53,576.55  
Net Change to Date: \$ 53,505.68

Explanation of Change on CCO No. 5: This increase was the result of additional work ordered by the Department to repair and replace work damaged by excessive rainfall and stream flow.

Sincerely,

Ryan K. Johnson  
Specification Engineer