



Department of Transportation

Division of Operations

700 E Broadway Avenue

Pierre, South Dakota 57501-2586 605/773-3704 (maint)

FAX: 605/773-2893 605/773-3571 (const)

October 18, 2016

Mr. Greg Fuller
Director of Operations
South Dakota Department of Transportation
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction change orders approved in September contain an increase of approximately \$748,037.

Over the past 12 months, the overall contract increase is 1.26%.

The following projects have a Construction Change Order (CCO) amounting to a contract change in excess of \$50,000.

ABERDEEN REGION

- I. Project: NH 0012(151)389, Grant County, PCN 028T
Location: US 12 from Grant St to Milbank Ave
Contractor: BX Civil and Construction Inc.
Type of Work: Urban Grading, C&G, PCCP Surfacing, Cold Milling Asphalt Concrete, Asphalt Concrete Resurfacing, Lighting & Signals

Original Contract Amount:	\$	3,780,299.21
Change on CCO No. 5:	\$	(58,795.80)
Net Change to Date:	\$	258,727.94

Explanation of Change on CCO No. 5: This decrease was the result of correcting an error discovered during the project finals review process. During the review, the Department identified 1 foot of mainline pavement and 2 junction boxes that were inadvertently paid for twice. This change corrects the error.

MITCHELL REGION

- II.** Project: IM-NH-P 0022(55), Lake County, PCN 056J
Location: Various Routes in the Sioux Falls Area
Contractor: Highway Improvement, Inc.
Type of Work: Asphalt Concrete Crack Sealing

Original Contract Amount: \$ 526,610.47
Change on CCO No. 1: \$ (185,439.11)
Net Change to Date: \$ (185,439.11)

Explanation of Change on CCO No. 1: This decrease was the result of eliminating 2 routes from the project. The Department intends to move the overlay planned for these 2 routes up from 2023 to 2017 making the crack seal work covered by this contract no longer necessary.

- III.** Project: IM-P 0022(56), Lincoln County, PCN 052K
Location: Various Routes in the Sioux Falls Area
Contractor: Interstate Improvement, Inc.
Type of Work: Joint and Spall Repair

Original Contract Amount: \$ 3,808,331.77
Change on CCO No. 2: \$ 786,000.00
Net Change to Date: \$ 829,142.00

Explanation of Change on CCO No. 2: This increase was the result of an incentive payment earned by the Contractor for completing the lane rental work in less lane mile days than bid at the time of letting.

- IV.** Project: P 0019(36)73, Lake County, PCN 026D
Location: SD 19 from Humboldt to Madison
Contractor: McLaughlin & Schulz, Inc.
Type of Work: Mill & AC Surfacing & Resurfacing

Original Contract Amount: \$ 6,587,979.03
Change on CCO No. 5F: \$ (64,411.54)
Net Change to Date: \$ 627,436.73

Explanation of Change on CCO No. 5F: This decrease was the result of adjusting the final quantities to match the as constructed quantities and for a fuel cost adjustment made in accordance with the contract.

- V. Project: P 0038(43)321, McCook County, PCN 03T6
Location: SD 38 from Spencer to Salem.
Contractor: Spencer Quarries, Inc.
Type of Work: Cold Milling Asphalt Concrete, Asphalt Concrete Resurfacing, & Pipe Repair

Original Contract Amount: \$ 2,969,983.20
Change on CCO No. 3: \$ (118,300.59)
Net Change to Date: \$ (64,010.59)

Explanation of Change on CCO No. 3: This decrease was the result of numerous minor adjustments made to various contract quantities. Larger decreases were made for asphalt binder and base course. The adjustments were made to match the actual quantities used during construction and are considered normal variations.

PIERRE REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

RAPID CITY REGION

- VI. Project: IM 0901(186)0, Lawrence County, PCN 04DA
Location: I-90 from Wyoming to Exit 10
Contractor: Bituminous Paving, Inc.
Type of Work: Crack Seat, Asphalt Concrete Overlay, & Pipe Repair

Original Contract Amount: \$ 11,146,318.23
Change on CCO No. 4: \$ 64,970.91
Net Change to Date: \$ 323,322.21

Explanation of Change on CCO No. 4: This increase was the result of additional cold milling, asphalt concrete, and asphalt binder required to shape and repair deficiencies in the existing surface and additional quantity needed to construct the overlay to the typical section planned.

- VII. Project: P 6167(09), Perkins County, PCN 04VT
Location: Bixby Road 5 miles west of Bison, south to the County line
Contractor: Anderson Western, Inc.
Type of Work: Cold Milling Asphalt Concrete & Asphalt Concrete Resurfacing

Original Contract Amount: \$ 2,964,783.37
Change on CCO No. 1: \$ 1,243,976.75
Net Change to Date: \$ 1,243,976.75

Explanation of Change on CCO No. 1: This increase was the result of additional work requested by the county to pave an additional 8 miles at the expense of the county.

VIII. Project: NH-P 0042(56), Meade County, PCN 048F
Location: Various Routes in the Belle Fourche Area
Contractor: Highway Improvement, Inc.
Type of Work: Asphalt Concrete Crack Sealing

Original Contract Amount: \$ 267,112.30
Change on CCO No. 1F: \$ (116,707.03)
Net Change to Date: \$ (116,707.03)

Explanation of Change on CCO No. 1F: This decrease was the result of adjustments made to various contract quantities. The adjustments were made to match the actual quantities used during construction and are considered normal variations.

IX. Project: IM 0901(175)62, Pennington County, PCN 035J
Location: I 90 near Box Elder
Contractor: Corr Construction Services, Inc.
Type of Work: Fatigue Retrofit, Bridge Repainting, and Bridge Deck Polymer Chip Seals

Original Contract Amount: \$ 490,240.40
Change on CCO No. 1: \$ 85,736.00
Net Change to Date: \$ 85,736.00

Explanation of Change on CCO No. 1: This increase was the result of an adjustment made to the contract quantity of concrete patching material. The plans estimated quantity was an error. The adjusted quantity now represents the quantity used during construction.

Sincerely,

Ryan K. Johnson
Specification Engineer