



South Dakota Department of Transportation
Division of Operations

700 E. Broadway Avenue
Pierre, South Dakota 57501-0286

May 18, 2026

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in April contain an increase of \$529,795.53.
Over the past 12 months, the total change to the original contract amounts has increased by 1.57%.

The following projects have a CCO with a change of more than \$100,000 or a change of more than 25.0% to the contract.

ABERDEEN REGION

There are no projects that meet these criteria in this region.

MITCHELL REGION

1. Project: IM-CR 0291(139)4, Union County, PCN 09E7
Location: I-29 from North Sioux City to north of Exit 26 and from 3 miles south of Exit 38 to 1 mile south of Exit 38
Contractor: Border States Paving, Inc.
Type of Work: Cold milling, asphalt concrete resurfacing, durable pavement markings, guardrail

Original Contract Amount:	\$	9,956,002.99
\$ Change on CCO No. 6:	\$	402,396.16
% Change on CCO No. 6:		4.0%
Net Change to Date:	\$	239,140.17

Explanation of Change on CCO No. 6: This increase is the result of SDDOT compensating the contractor for extra work to repair shoulders damaged by traffic during the project and making an incentive payment for lane rental in accordance with the contract.

- 2.** Project: NH 2042(29), Minnehaha County, PCN 06YQ
 Location: Arrowhead Parkway from 0.5 miles west of Six Mile Road to Six Mile Road in Sioux Falls
 Contractor: T & R Contracting, Inc.
 Type of Work: Grading, storm sewer, curb & gutter, PCC surfacing, ROW, signals, lighting

Original Contract Amount:	\$	20,025,525.25
\$ Change on CCO No. 10:	\$	127,420.77
% Change on CCO No. 10:		0.6%
Net Change to Date:	\$	363,715.21

Explanation of Change on CCO No. 10: This increase is the result of SDDOT adjusting contract quantities to match as built quantities and compensating the contractor for extra work required to correct a ditch section deemed too steep for the traveling public.

- 3.** Project: IM-B-CR 2292(101)3, Minnehaha County, PCN 05HN
 Location: I-229 Exit 4 (Cliff Ave)
 Contractor: T & R Contracting, Inc.
 Type of Work: Grading, PCC surfacing, structures

Original Contract Amount:	\$	48,026,131.12
\$ Change on CCO No. 8:	\$	(173,415.59)
% Change on CCO No. 8:		0.4%
Net Change to Date:	\$	506,556.47

Explanation of Change on CCO No. 8: This decrease is the result of SDDOT adjusting the contract quantity of dowel bars . The estimated quantity was an error.

- 4.** Project: P 0038(46)332, McCook & Minnehaha County, PCN 05UR
 Location: SD 38 from US 81 to SD 19
 Contractor: Spencer Quarries, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, structure, pipe work

Original Contract Amount:	\$	6,416,810.61
\$ Change on CCO No. 7:	\$	(406,887.49)
% Change on CCO No. 7:		6.3%
Net Change to Date:	\$	(300,428.46)

Explanation of Change on CCO No. 7: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing unnecessary items.

PIERRE REGION

5. Project: PH 8028(19), Haakon County, PCN 05WM
 Location: Various roadways in Haakon County
 Contractor: Hamm Contracting, LLC
 Type of Work: Signing and delineation

Original Contract Amount:	\$	1,409,103.90
\$ Change on CCO No. 1:	\$	114,144.10
% Change on CCO No. 1:		8.1%
Net Change to Date:	\$	114,114.10

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting contract quantities to match as built quantities with the largest increase being in perforated tube posts. The plans intent was to reuse as many posts as possible Given the condition of the existing posts, reusing the posts was not feasible.

RAPID CITY REGION

6. Project: NH-PH 0385(50)96, Pennington County, PCN 03VD
 Location: US 385 from 1.5 miles north of US 16 to Pactola Dam
 Contractor: Oftedal Construction, Inc.
 Type of Work: Grading, interim surfacing, replace structure

Original Contract Amount:	\$	49,081,403.60
\$ Change on CCO No. 11:	\$	287,959.59
% Change on CCO No. 11:		0.6%
Net Change to Date:	\$	1,747,656.61

Explanation of Change on CCO No. 11: This increase is the result of SDDOT compensating the contractor to settle a claim brought forth.

Sincerely,
 Ryan K. Johnson
 Senior Specification Engineer