



South Dakota Department of Transportation  
Division of Operations

700 E. Broadway Avenue  
Pierre, South Dakota 57501-0286

June 15, 2026

Mr. Craig Smith  
Director of Operations  
South Dakota Department of Transportation  
700 E. Broadway Avenue  
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in May contain a decrease of \$150,319.00. Over the past 12 months, the total change to the original contract amounts has increased by 1.51%.

The following projects have a CCO with a change of more than \$100,000 or a change of more than 25.0% to the contract.

**ABERDEEN REGION**

1. Project: NH 0013(171), Beadle & Hand County, PCN 09LC  
Location: Various routes in the Huron area  
Contractor: Emery Sapp & Sons  
Type of Work: PCC pavement grinding

Original Contract Amount:	\$	3,098,621.84
\$ Change on CCO No. 1:	\$	153,269.77
% Change on CCO No. 1:		5.0%
Net Change to Date:	\$	153,269.77

Explanation of Change on CCO No. 1 This increase is the result of SDDOT adjusting contract quantities to match as built quantities, for extra work to reseal the centerline joint, and making an incentive payment for pavement smoothness in accordance with the contract.

## MITCHELL REGION

2. Project: EM 0292(88)73, Lincoln County, PCN 06JQ  
 Location: I-29 -85<sup>th</sup> Street interchange  
       85<sup>th</sup> Street from Sundowner Avenue to Tallgrass Avenue in Sioux Falls  
 Contractor: T&R Contracting, Inc.  
 Type of Work: Structures, grading, PCC surfacing, storm sewer, pavement markings, lighting,  
                   signal, sidewalk

Original Contract Amount:	\$	53,313,089.85
\$ Change on CCO No. 2:	\$	409,418.20
% Change on CCO No. 2:		0.8%
Net Change to Date:	\$	372,750.50

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for extra work to perform additional excavation. Additionally, the contractor's aggregate column installation plan as reviewed by the SDDOT Geotechnical Engineering Activity Office resulted in additional quantity of aggregate columns which also increased the base course needed for the aggregate columns. The aggregate columns are used to provide additional stability to the foundation of the bridge supports and approaches.

3. Project: IM-EM 0908(97)362, McCook & Minnehaha County, PCN 05T2  
 Location: I-90 eastbound lanes from 2 miles west of Humboldt to 2 miles east of Hartford  
       Structure on SD 38 0.4 miles west of Exit 390 on I-90  
       I-90 Exit 379, Humboldt  
 Contractor: Reede Construction, Inc.  
 Type of Work: Remove & replace PCC surfacing, replace structure, grading, pipe work

Original Contract Amount:	\$	37,296,052.10
Change on CCO No. 11:	\$	(381,856.86)
% Change on CCO No. 11:		1.0%
Net Change to Date:	\$	(507,707.04)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting contract quantities of numerous items to match as built quantities .

## PIERRE REGION

4. Project: NH 0212(191)134, Dewey & Ziebach County, PCN 068J  
 Location: US212 from Dupree through Eagle Butte  
 Contractor: Anderson Western, Inc.  
 Type of Work: Cold milling, asphalt concrete resurfacing, modify intersection, lighting

Original Contract Amount:	\$	16,281,392.32
\$ Change on CCO No. 11:	\$	320,579.94
% Change on CCO No. 11:		2.0%
Net Change to Date:	\$	225,812.37

Explanation of Change on CCO No. 11: This increase is the result of SDDOT adjusting contract quantities to match as built quantities with the largest increase being in asphalt binder.

5. Project: PH 0030(38), Hughes & Stanley County, PCN 06AR  
 Location: Various locations in the Pierre region  
 Contractor: Sir Lines-A-Lot, LLC  
 Type of Work: Durable pavement markings

Original Contract Amount:	\$	1,414,631.75
\$ Change on CCO No. 1:	\$	111,557.05
% Change on CCO No. 1:		7.9%
Net Change to Date:	\$	111,557.05

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work placing pavement markings at additional locations approved by the engineer.

## RAPID CITY REGION

6. Project: BRF-B 6237(07), Butte County, PCN 084K  
 Location: Structure 15.5 miles north & 2.5 miles east of Belle Fourche over Indian Creek  
 Contractor: Heavy Constructors, Inc.  
 Type of Work: Structure, approach grading

Original Contract Amount:	\$	7,273,342.99
\$ Change on CCO No. 12:	\$	(104,656.74)
% Change on CCO No. 12:		1.4%
Net Change to Date:	\$	(145,523.49)

Explanation of Change on CCO No. 12: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and enforcing a disincentive payment for contract time in accordance with the contract.

7. Project: IM FP PP B 0901(195)35, Meade County, PCN 021G  
 Location: I-90 EBL from west of Exit 37 to Exit 40  
 Contractor: Complete Contracting, Inc.  
 Type of Work: Grading, PCC surfacing, replace structures

Original Contract Amount:	\$	35,035,743.84
Change on CCO No. 17:	\$	(998,354.41)
% Change on CCO No. 17:		2.9%
Net Change to Date:	\$	(248,623.74)

Explanation of Change on CCO No. 17: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities, removing unnecessary items from the contract, and enforcing disincentives for contract time in accordance with the contract.

8. Project: NH-PH 0385(50)96, Pennington County, PCN 03BD  
 Location: US385 from north of Pactola Dam to 4 miles north of the SD44 junction  
 Contractor: Zandstra Construction, Inc.  
 Type of Work: Grading, structures, interim surfacing, pipe work

Original Contract Amount:	\$	23,492,147.29
\$ Change on CCO No. 14F:	\$	(114,653.68)
% Change on CCO No. 14F:		0.5%
Net Change to Date:	\$	1,662,369.46

Explanation of Change on CCO No. 14F: This decrease is the result of SDDOT compensating the contractor for fuel cost adjustments in accordance with the contract.

9. Project: PH 1757(02), Pennington County, PCN 092U  
Location: Deadwood Avenue - Horizontal curve north of Rapid City  
Contractor: Western Construction, Inc.  
Type of Work: Grading, asphalt concrete surfacing, pavement markings, permanent signing

Original Contract Amount:	\$	2,698,484.20
\$ Change on CCO No. 5:	\$	(161,341.15)
% Change on CCO No. 5:		6.0%
Net Change to Date:	\$	11,606.62

Explanation of Change on CCO No. 5: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities.

Sincerely,  
Ryan K. Johnson  
Senior Specification Engineer