



South Dakota Department of Transportation
Division of Operations

700 E. Broadway Avenue
Pierre, South Dakota 57501-0286

April 16, 2026

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in March contain an increase of \$1,789,700.59. Over the past 12 months, the total change to the original contract amounts has increased by 1.77%.

The following projects have a CCO with a change of more than \$100,000 or a change of more than 25.0% to the contract.

ABERDEEN REGION

1. Project: IM 0295(46)139, Brookings & Deuel County, PCN 06P3
Location: I-29 S from SD 30 to SD 28
Contractor: Duininck, Inc.
Type of Work: Cold milling, asphalt concrete surfacing/resurfacing, guardrail, pipe work, ramp detours, acceleration and deceleration lane

Original Contract Amount:	\$	9,840,426.33
\$ Change on CCO No. 4:	\$	287,314.36
% Change on CCO No. 4:		2.9%
Net Change to Date:	\$	1,055,002.67

Explanation of Change on CCO No. 4: This increase is the result of SDDOT adjusting contract quantities to match as built quantities, removing unnecessary items from the contract, and additional work for replacing delineators removed to replace topsoil and placing relief joints to prevent buckling of the underlying concrete.

2. Project: NH-P 0011(316), Brown, Faulk, Potter & Spink County, PCN 09KJ
 Location: Various locations in the Aberdeen area
 Contractor: Asphalt Surface Technologies Corporation
 Type of Work: Rout & seal

Original Contract Amount:	\$	273,674.40
\$ Change on CCO No. 1F:	\$	165,580.24
% Change on CCO No. 1F:		60.5%
Net Change to Date:	\$	165,580.24

Explanation of Change on CCO No. 1F: This increase is the result of SDDOT increasing the quantity of crack sealing. During construction of the project, an increase in the amount of longitudinal cracking was identified and the work was added.

3. Project: P 0324(06)357, Brookings County, PCN 05QC
 Location: SD 324 Structures 0.4 miles and 0.8 miles east of I-29 over Medary Creek
 Contractor: PCI Roads LLC
 Type of Work: Low slump dense concrete overlay, approach slabs, joints, bridge rail, end blocks

Original Contract Amount:	\$	2,107,499.15
\$ Change on CCO No. 2:	\$	231,781.30
% Change on CCO No. 2:		11.0%
Net Change to Date:	\$	245,952.96

Explanation of Change on CCO No. 2: This increase is the result of SDDOT increasing the removal quantity of unsound or delaminated concrete identified during construction.

4. Project: NH 0037(170)120, Beadle County, PCN 08M0
 Location: SD 37 – 4.4 miles north of Sanborn Co line over Stony Run Creek
 3.5 miles south of the junction with US 14 over Cain Creek
 Contractor: BX Civil & Construction, Inc.
 Type of Work: Low slump dense concrete bridge overlay, berm repair, approach slabs, approach pavement, approach guardrail

Original Contract Amount:	\$	3,010,000.00
\$ Change on CCO No. 1:	\$	(172,512.60)
% Change on CCO No. 1:		5.7%
Net Change to Date:	\$	(172,512.60)

Explanation of Change on CCO No. 1: This decrease is the result of SDDOT removing unnecessary items from the contract, adjusting contract quantities to match as built quantities, and assessing a disincentive for a calendar day count overrun in accordance with the contract.

MITCHELL REGION

5. Project: ER 0011(325)56, Lincoln County, PCN 0A2A
 Location: SD 11 – 2 miles west and 0.1 miles north of Canton
 Contractor: Dakota Clearing & Grading, LLC
 Type of Work: Repair box culvert outlet apron, place riprap, rebuild embankments around wingwalls, remove debris

Original Contract Amount:	\$	115,055.00
\$ Change on CCO No. 1:	\$	40,034.60
% Change on CCO No. 1:		34.8%
Net Change to Date:	\$	40,034.60

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work clearing and placing additional rip rap needed to protect and stabilize the area.

6. Project: IM-EM-NH-TA 0909(46)406, Minnehaha County, PCN 4433
 Location: I-90 Exit 406 (Brandon)
 Contractor: T & R Contracting, Inc.
 Type of Work: Interchange reconstruction, replace structure, lighting, PCC surfacing

Original Contract Amount:	\$	41,275,125.06
\$ Change on CCO No. 25:	\$	(149,327.38)
% Change on CCO No. 25:		0.4%
Net Change to Date:	\$	820,710.51

Explanation of Change on CCO No. 25: This decrease is the result of SDDOT adjusting the contract quantities of option borrow excavation to match as built quantities.

7. Project: IM-NH-P 0023(71), Minnehaha County, PCN 09L8
 Location: Various locations in the Yankton area
 Contractor: Bituminous Paving, Inc.
 Type of Work: Asphalt surface treatment

Original Contract Amount:	\$	3,521,912.27
\$ Change on CCO No. 1F:	\$	(177,304.62)
% Change on CCO No. 1F:		5.0%
Net Change to Date:	\$	(177,304.62)

Explanation of Change on CCO No. 1F: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities.

PIERRE REGION

- 8.** Project: EM 0012(206)112, Corson County, PCN 05U5
 Location: US 12 from Morrystown east 9 miles
 Contractor: Central Specialties Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, asphalt concrete surfacing

Original Contract Amount:	\$	8,531,809.24
\$ Change on CCO No. 2:	\$	667,062.14
% Change on CCO No. 2:		7.8%
Net Change to Date:	\$	652,562.14

Explanation of Change on CCO No. 2: This increase is the result of SDDOT adjusting contract quantities to match as built quantities with the largest increases being an increase in asphalt binder for all 3 routes. The department verified mix design contained a target binder content higher than estimated in the plans.

- 9.** Project: NH-PS 0073(83)92, Haakon County, PCN 08RU
 Location: SD 73 in Phillip over RCPE Railroad
 Contractor: Simon Contractors of South Dakota, Inc.
 Type of Work: Crossing surface, asphalt concrete surfacing, traffic control

Original Contract Amount:	\$	74,610.25
\$ Change on CCO No. 2:	\$	18,959.03
% Change on CCO No. 2:		25.4%
Net Change to Date:	\$	20,054.53

Explanation of Change on CCO No. 2: This increase is the result of SDDOT adjusting contract quantities to match as built quantities.

- 10.** Project: P 0047(117)67, Lyman County, PCN 069Q
 Location: SD 47 from I-90 to west of Fort Thompson
 Contractor: Spencer Quarries Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, approach guardrail, pipe work, landslide repair, rumble strips

Original Contract Amount:	\$	9,262,523.63
\$ Change on CCO No. 11:	\$	339,514.91
% Change on CCO No. 11:		3.7%
Net Change to Date:	\$	986,346.26

Explanation of Change on CCO No. 11: This increase is the result of SDDOT compensating the contractor for extra work to place additional asphalt concrete lifts at designated locations identified by the engineer to eliminate profile irregularities and provide an acceptable surface.

- 11.** Project: NH-P 0031(61), Haakon, Jackson, Potter & Stanley County, PCN 09L3
 Location: Various locations in the Pierre area
 Contractor: Jensen Sand & Rock, Inc.
 Type of Work: Asphalt surface treatment

Original Contract Amount:	\$	1,559,327.89
\$ Change on CCO No. 2:	\$	(128,394.16)
% Change on CCO No. 2:		8.2%
Net Change to Date:	\$	(48,488.33)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and small quality adjustments for out of specification materials.

- 12.** Project: NH-P 0032(46), Campbell, Corson, Dewey, McPherson & Walworth County, PCN 09L1
 Location: Various locations in the Mobridge area
 Contractor: Jensen Sand & Rock, Inc.
 Type of Work: Asphalt surface treatment

Original Contract Amount:	\$	5,281,436.10
\$ Change on CCO No. 1F:	\$	(183,374.29)
% Change on CCO No. 1F:		3.5%
Net Change to Date:	\$	(183,374.29)

Explanation of Change on CCO No. 1F: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities.

- 13.** Project: PH 0030(46), Bennett, Potter, Sully, Todd & Tripp County, PCN 09FP
 Location: Various locations in the Pierre region
 Contractor: Diamond Surface, Inc.
 Type of Work: Centerline rumble strips

Original Contract Amount:	\$	6,568,274.23
\$ Change on CCO No. 3:	\$	(162,854.49)
% Change on CCO No. 3:		2.5%
Net Change to Date:	\$	(443,689.09)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities.

RAPID CITY REGION

- 14.** Project: NH-PH 0385(50)96, Pennington County, PCN 03VD
Location: US 385 from 1.5 miles north of US 16 to Pactola Dam
Contractor: Oftedal Construction, Inc.
Type of Work: Grading, interim surfacing, replace structure

Original Contract Amount:	\$	49,081,403.60
\$ Change on CCO No. 9:	\$	572,935.90
% Change on CCO No. 9:		1.2%
Net Change to Date:	\$	1,361,937.78

Explanation of Change on CCO No. 9: This increase is the result of SDDOT compensating the contractor for extra work clearing and excavation needed for slope stability.

- 15.** Project: PH 0040(347), Custer, Fall River, Lawrence, Meade & Pennington County, PCN 06U5
Location: Various locations in the Rapid City region
Contractor: The Truesdell Corporation
Type of Work: High friction surface treatment

Original Contract Amount:	\$	2,068,068.00
\$ Change on CCO No. 3:	\$	(126,431.15)
% Change on CCO No. 3:		6.1%
Net Change to Date:	\$	(7,800.85)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and eliminating unnecessary items from the contract.

Sincerely,
Ryan K. Johnson
Senior Specification Engineer