



South Dakota Department of Transportation
Division of Operations
700 E. Broadway Avenue
Pierre, South Dakota 57501-0286

July 13, 2026

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in June contain a decrease of \$2,426,974.28.
Over the past 12 months, the total change to the original contract amounts has increased by 1.51%.

The following projects have a CCO with a change of more than \$100,000 or a change of more than 25.0% to the contract.

ABERDEEN REGION

1. Project: P-PH-B-PT 0010(124)296, Brown & Marshall County, PCN 05F4
Location: SD10 from east of the James River to Britton
Contractor: Loiseau Construction, Inc.
Type of Work: Shoulder widening, replace structure

Original Contract Amount:	\$	22,856,880.08
\$ Change on CCO No. 4:	\$	134,026.00
% Change on CCO No. 4:		0.6%
Net Change to Date:	\$	206,244.46

Explanation of Change on CCO No. 4: This increase is the result of SDDOT adjusting the type of excavation performed due to oversaturated or highly organic soil. The existing material on site was too wet/organic to use.

MITCHELL REGION

2. Project: IM 2292(118)0, Lincoln & Minnehaha County, PCN 0A8F
 Location: I-229 Interchange ramps at Exit 1, Exit 2, Exit 7 and the north side of I-90 at Exit 10
 Contractor: Journey Group Companies
 Type of Work: Cold milling, PCC pavement, AC resurfacing, PCC repair, membrane sealant, pavement markings

Original Contract Amount:	\$	1,772,633.73
\$ Change on CCO No. 1:	\$	463,611.78
% Change on CCO No. 1:		26.2%
Net Change to Date:	\$	463,611.78

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work associated with additional concrete pavement repairs, an asphalt overlay, and applying new pavement markings at Exit 6 (10th Street.) This work was not originally included in the contract and added at the request of the department.

3. Project: IM 2292(98)9, Minnehaha County, PCN 04XK
 Location: I-229 Exit 9 (Benson Road)
 Contractor: T&R Contracting, Inc.
 Type of Work: Structure, grading, PCC pavement, curb & gutter, storm sewer, roadway lighting, signals, pavement marking, permanent signing

Original Contract Amount:	\$	34,295,545.45
Change on CCO No. 9:	\$	(1,247,093.24)
% Change on CCO No. 9:		3.6%
Net Change to Date:	\$	(1,065,393.49)

Explanation of Change on CCO No. 9: This decrease is the result of SDDOT adjusting contract quantities of numerous items to match as built quantities, removing unnecessary items from the contract, and small quality adjustments.

4. Project: IM 2292(98)9, Minnehaha County, PCN 04XK
 Location: I-229 Exit 9 (Benson Road)
 Contractor: T&R Contracting, Inc.
 Type of Work: Structure, grading, PCC pavement, curb & gutter, storm sewer, roadway lighting, signals, pavement marking, permanent signing

Original Contract Amount:	\$	34,295,545.45
Change on CCO No. 11:	\$	(273,416.77)
% Change on CCO No. 11:		0.8%
Net Change to Date:	\$	(1,322,267.42)

Explanation of Change on CCO No. 11: This decrease is the result of SDDOT adjusting contract quantities of numerous items to match as built quantities.

5. Project: IM-NH-P 0021(183), Mitchell Region, PCN 08R6
 Location: Various locations in the Mitchell area
 Contractor: Asphalt Surface Technologies Corporation
 Type of Work: Asphalt surface treatment

Original Contract Amount:	\$	7,177,436.86
Change on CCO No. 1:	\$	(586,344.13)
% Change on CCO No. 1:		8.2%
Net Change to Date:	\$	(586,344.13)

Explanation of Change on CCO No. 1: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities, removing unnecessary items from the contract, and enforcing a disincentive for contract time.

6. Project: NH TA 0100(108)407, Lincoln County, PCN 01V6
 Location: Veteran's Parkway from Western Avenue to Cliff Avenue
 Contractor: John Riley Construction, Inc.
 Type of Work: Grading, structure, MSE retaining wall, PCC surfacing, curb & gutter, storm sewer

Original Contract Amount:	\$	47,933,520.32
Change on CCO No. 22:	\$	(1,355,685.57)
% Change on CCO No. 22:		2.8%
Net Change to Date:	\$	(396,977.66)

Explanation of Change on CCO No. 22: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing unnecessary items from the contract.

PIERRE REGION

There are no projects that meet these criteria in this region.

RAPID CITY REGION

7. Project: IM 0041(186), Pennington County, PCN 09WG

Location: Various locations in the Rapid City area

Contractor: Z and Z Seal Coating, Inc.

Type of Work: Rout & seal

Original Contract Amount:	\$	64,303.41
\$ Change on CCO No. 1:	\$	27,088.84
% Change on CCO No. 1:		42.1%
Net Change to Date:	\$	27,088.84

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting contract quantities to match as built quantities. This variation is considered normal for a crack sealing job.

8. Project: NH 0044(227)40, Pennington County, PCN 08D9

Location: SD44 from Canyon Lake Drive to Chapel Lane in Rapid City

Contractor: Midwest Rockfall Inc.

Type of Work: Rockfall hazard mitigation

Original Contract Amount:	\$	2,280,364.50
Change on CCO No. 1:	\$	141,330.90
% Change on CCO No. 1:		6.2%
Net Change to Date:	\$	141,330.90

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to apply a PVC coat to the slope mesh system and powder coat all fence materials to enhance durability and aesthetics of the rock fall fence on the project.

9. Project: P 0042(101), Harding County, PCN 09WA

Location: Various locations in the Belle Fourche area

Contractor: Highway Improvement, Inc.

Type of Work: Rout & seal

Original Contract Amount:	\$	112,155.40
\$ Change on CCO No. 1:	\$	64,014.50
% Change on CCO No. 1:		57.1%
Net Change to Date:	\$	64,014.50

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting contract quantities to match as built quantities. This variation is considered normal for a crack sealing job.

10. Project: PT 014A(32)46, Lawrence County, PCN 08LU
Location: US14A – 4 miles east of Deadwood
Contractor: Dakota Redi-Mix, Inc.
Type of Work: Backslope repair

Original Contract Amount:	\$	1,517,053.50
\$ Change on CCO No. 5:	\$	134,945.50
% Change on CCO No. 5:		8.9%
Net Change to Date:	\$	280,944.88

Explanation of Change on CCO No. 5: This increase is the result of SDDOT compensating the contractor for extra work to apply fiber reinforced matrix and temporary sediment barriers that will provide greater stability than the original fiber mulching planned. Additionally, the contractor was compensated for extra work to restore the disturbed area near Pioneer Trail. The quantities for this work were not included in the plans.

Sincerely,
Ryan K. Johnson
Senior Specification Engineer