



South Dakota Department of Transportation
Division of Operations
700 E Broadway Avenue
Pierre, South Dakota 57501-2586

January 6, 2022

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Order (CCO) approved in December contain an increase of \$817,080.35.

Over the past 12 months, the overall contract increase is 2.5%.

The following projects have a CCO amounting to a contract change more than \$50,000.

ABERDEEN REGION

1. Project: IM 0299(78)215, Roberts County, PCN 0652
Location: I-29 Structures: 1.6 miles SW of SD15 over 458 Ave, SD 15 interchange over I-29, 1.9 miles NE of SD15 over 460 Ave
Contractor: Louis Company, LLC
Type of Work: Bridge deck polymer seal

Original Contract Amount:	\$	383,837.25
Change on CCO No. 1:	\$	190,885.48
Net Change to Date:	\$	190,885.48

Explanation of Change on CCO No. 1: This increase is the result of the Department adjusting the contract quantities of bridge deck removal and patching material. The quantities used during construction were more than estimated in the plans and unknown until all unsound concrete is removed during construction. This variation is considered normal for this type of work.

2. Project: NH P 0013(46), Beadle and Kingsbury County, PCN 05YF
Location: Various Routes in the Huron Area
Contractor: BX Civil & Construction, Inc.
Type of Work: Pavement restoration

Original Contract Amount: \$ 1,801,000.00
Change on CCO No. 3: \$ 141,371.21
Net Change to Date: \$ 176,514.17

Explanation of Change on CCO No. 3: This increase is the result of the Department adjusting the contract quantity of base course. In order to stabilize the shoulder and underlying grade, the Department determined additional base course was needed during construction.

3. Project: NH 0212(201)377, Codington County, PCN 07P8
Location: US 212 from US 81 to 19th St SE in Watertown
Contractor: Halme, Inc.
Type of Work: Storm sewer outfalls

Original Contract Amount: \$ 1,539,445.70
Change on CCO No. 2: \$ (67,209.61)
Net Change to Date: \$ (63,209.61)

Explanation of Change on CCO No. 2: This decrease is the result of the Department eliminating a portion of the work. During construction, the Department determined the PCC ditch liner was not necessary.

MITCHELL REGION

4. Project: P 0042(58)311, Hanson County, PCN 03AN
Location: SD 42- 7.2 miles E of Davison County line over James River
Contractor: Perrett Construction, Ltd.
Type of Work: Structures, approach grading, asphalt surfacing

Original Contract Amount: \$ 7,258,435.18
Change on CCO No. 8: \$ 1,069,874.02
Net Change to Date: \$ 1,107,625.75

Explanation of Change on CCO No. 8: This increase is the result of extra work performed by the Contractor to reconstruct a portion of the project due to a differing site condition. The differing site condition caused a cofferdam collapse and damaged work previously completed. The Contractor designed and constructed a new cofferdam to resist soil pressure of in-field conditions and repaired damaged work. The Department made the adjustment for extra work in accordance with the requirements for differing site conditions in the contract, covered by Section 4.2 of the SD DOT spec book.

5. Project: IM-FP 2292(06)5, Minnehaha County, PCN 4778
Location: I-229 Exit 5 in Sioux Falls
Contractor: D & G Concrete Construction, Inc.
Type of Work: Grading, storm sewer, curb & gutter, PCC surfacing, signals, lighting, structures, high friction

Original Contract Amount: \$ 12,467,527.57
Change on CCO No. 6: \$ (221,183.83)
Net Change to Date: \$ 23,568.03

Explanation of Change on CCO No. 6: This decrease is the result of the Department adjusting the contract quantity of option borrow excavation. After the work was completed, the borrow site was surveyed to determine the final quantity.

6. Project: NH 0018(216)420, Lincoln and Turner County, PCN 06Q6
Location: US 18 from SD 19 to I-29
Contractor: Spencer Quarries, Inc.
Type of Work: Cold milling asphalt concrete, asphalt concrete resurfacing, guardrail

Original Contract Amount: \$ 3,475,185.15
Change on CCO No. 2F: \$ (135,306.87)
Net Change to Date: \$ (135,306.87)

Explanation of Change on CCO No. 2F: This decrease is the result of the Department adjusting the contract quantities of asphalt binder and asphalt for tack to match the quantities used during construction. The variations are due to normal project variations and are considered minor for the work involved.

PIERRE REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

RAPID CITY REGION

7. Project: P 000S(00)225, Regionwide, PCN 04M3
 Location: Various locations in the Rapid City region
 Contractor: Specialized Pavement Marking, Inc
 Type of Work: County pavement markings

Original Contract Amount:	\$	799,943.75
Change on CCO No. 1:	\$	195,182.50
Net Change to Date:	\$	195,182.50

Explanation of Change on CCO No. 1: This increase is the result of the Department adjusting the contract quantities of pavement marking to match the quantities used during construction. A plan error and normal variations resulted in additional material being used to complete the work.

8. Project: P 0044(200)65, Pennington County, PCN 05J8
 Location: SD 44 from 1.2 miles W of Baseline Rd to Rapid Creek
 Contractor: Simon Contractors of South Dakota, Inc.
 Type of Work: Cold milling asphalt concrete, asphalt concrete resurfacing, structure end blocks, culvert repair

Original Contract Amount:	\$	2,724,050.50
Change on CCO No. 4:	\$	(518,159.96)
Net Change to Date:	\$	(209,896.79)

Explanation of Change on CCO No. 4: This decrease is the result of the Department adjusting the contract quantities of asphalt binder and asphalt concrete for surfacing of the roadway shoulders. On a previous CCO, the Department added base course to the shoulders to reduce the future quantity of asphalt concrete needed to level the shoulders with the completed mainline pavement resulting in an overall savings to the Department.

9. Project: P 6480(04), Pennington County, PCN 5777
 Location: Sheridan Lake Rd from the junction of US 385 to Alberta Rd
 Contractor: Oftedahl Construction, Inc.
 Type of Work: Grading, asphalt concrete surfacing, curb & gutter, structures, storm sewer

Original Contract Amount:	\$	22,871,427.33
Change on CCO No. 7:	\$	(91,948.48)
Net Change to Date:	\$	40,792.25

Explanation of Change on CCO No. 7: This decrease is the result of the Department reducing the steepness and length of the backslope on a portion of the project. This adjustment resulted in a reduction of Unclassified/ Rock Excavation.

10. Project: PH 0040(231), Butte, Meade, and Pennington County, PCN 04KH
Location: Various locations on the state system in the Rapid City region
Contractor: Traffic Services Company, LLC
Type of Work: Cold plastics durable pavement markings

Original Contract Amount:	\$	337,698.21
Change on CCO No. 1:	\$	(80,672.47)
Net Change to Date:	\$	(80,672.47)

Explanation of Change on CCO No. 1: This decrease is the result of the Department adjusting the contract quantity of pavement markings due to a plan error in the estimate of quantities. The quantity now represents the quantity used during construction.

Sincerely,

Ryan K. Johnson
Senior Specifications Engineer