



South Dakota Department of Transportation
 Division of Operations
 700 E. Broadway Avenue
 Pierre, South Dakota 57501-2558

August 7, 2024

Mr. Craig Smith
 Director of Operations
 South Dakota Department of Transportation
 700 E. Broadway Avenue
 Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in July contain an increase of \$866,208.20.

Over the past 12 months, the overall contract increase is 1.91%.

The following projects have a CCO amounting to a contract change more than \$50,000.

ABERDEEN REGION

1. Project: EM 0295(45)130, Brookings County, PCN 020V
 Location: I-29 at 20th Street in Brookings and from 22nd Avenue S to 34th Avenue S in Brookings
 Contractor: Bowes Construction, Inc.
 Type of Work: Construct interchange, grading, structure, lighting

Original Contract Amount:	\$	15,305,307.53
Change on CCO No. 6:	\$	(233,376.65)
Net Change to Date:	\$	88,310.79

Explanation of Change on CCO No. 6: This decrease is the result of SDDOT adjusting contract quantities of borrow, water for vegetation, asphalt for prime, salvaged granular material, and erosion control to match as built quantities due to normal project variations.

MITCHELL REGION

2. Project: IM-CR 0291(137)12, Union County, PCN 095J
 Location: I-29 – Jefferson Port of Entry
 Contractor: Dakota Contracting Corporation
 Type of Work: PCC pavement repair & electronic screening system modification

Original Contract Amount:	\$	1,313,742.09
Change on CCO No. 1:	\$	59,511.31
Net Change to Date:	\$	59,511.31

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to repair the e-screening system.

3. Project: PH 0200(201), Hanson, Miner, & Minnehaha County, PCN 06JF
 Location: Various locations in the Mitchell region
 Contractor: Prairie States Trucking, Inc.
 Type of Work: Grading, culvert extensions, asphalt concrete surfacing

Original Contract Amount:	\$	5,486,277.00
Change on CCO No. 4:	\$	203,982.45
Net Change to Date:	\$	236,206.33

Explanation of Change on CCO No. 4: This increase is the result of SDDOT adjusting contract quantities of asphalt concrete and asphalt binder to match as built quantities. The increase of asphalt concrete was due to normal project variations. SDDOT approved asphalt mix design contained a target binder content higher than estimated in the plans resulting in an increase in asphalt binder used.

4. Project: P-PH 0052(08)332, Yankton County, PCN 05ET
 Location: SD52 from the western junction of SD50 to Summit Street in Yankton
 Contractor: Central Specialties, Inc.
 Type of Work: Shoulder widening, asphalt concrete surfacing, bridge maintenance, permanent vehicle classification system

Original Contract Amount:	\$	15,017,076.93
Change on CCO No. 3:	\$	64,498.49
Net Change to Date:	\$	(24,695.73)

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for extra work including replacing driveways removed to install the culverts, pavement markings, and removing and resetting pipe not included in the plans.

5. Project: IM 0020(205), Minnehaha County, PCN 07CV
 Location: Various locations throughout the Mitchell region
 Contractor: BX Civil & Construction, Inc.
 Type of Work: Approach slab repair, polymer chip seal, crash wall

Original Contract Amount:	\$	1,911,334.40
Change on CCO No. 2:	\$	(212,707.50)
Net Change to Date:	\$	(212,707.50)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT eliminating work due to a future project. Removal of approach and sleeper slabs and pavement will be eliminated from the project and will be part of a future SDDOT project.

6. Project: P 0042(58)311, Hanson County, PCN 03AN
 Location: SD42- 7.5 miles east of the Davison County line over the James River
 Contractor: Perrett Construction, LTD
 Type of Work: Structure, approach grading, asphalt surfacing

Original Contract Amount:	\$	7,258,435.18
Change on CCO No. 12F:	\$	(236,031.50)
Net Change to Date:	\$	944,822.44

Explanation of Change on CCO No. 12F: This decrease is the result of SDDOT enforcing a disincentive for contract time for work not completed by the substantial completion requirement specified in the contract. The disincentive was made in accordance with the contract.

PIERRE REGION

7. Project: NH 0014(234)167, Haakon & Stanley County, PCN 05E9
 Location: US14 from Midland to SD34
 Contractor: Central Specialties, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, shoulder full depth reclamation, pipe work, bridge rail upgrade

Original Contract Amount:	\$	10,933,952.94
Change on CCO No. 1:	\$	87,964.32
Net Change to Date:	\$	87,964.32

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to remove and reset guardrail in the way of the new end blocks on the bridge end.

8. Project: NH PS 0012(187)106, Corson County, PCN 04FL
 Location: US12 Structures: 7.9 miles east of the Perkins County line
 0.2 miles west of SD65 over the BNSF railroad
 Contractor: Foothills Contracting, Inc.
 Type of Work: Replace structures & approach grading

Original Contract Amount:	\$	13,899,350.16
Change on CCO No. 20:	\$	98,092.50
Net Change to Date:	\$	892,022.57

Explanation of Change on CCO No. 20: This increase is the result of SDDOT adjusting contract quantities to match as built quantities due to normal project variations.

9. Project: P 0044(212)172, Mellette County, PCN 04X0
 Location: SD44 from SD63 to the northern junction of US83
 Contractor: Bituminous Paving, Inc.
 Type of Work: Full depth reclamation, asphalt concrete surfacing, gravel surfacing, modify intersection, pipe work

Original Contract Amount:	\$	21,444,089.86
Change on CCO No. 3:	\$	331,794.70
Net Change to Date:	\$	407,701.90

Explanation of Change on CCO No. 3: This increase is the result of SDDOT adjusting contract quantities of cold milling due to differing site conditions. Several project areas contained an existing depth exceeding what the machines could reclaim.

10. Project: P 0044(212)172, Mellette County, PCN 04X0
 Location: SD44 from SD63 to the northern junction of US83
 Contractor: Bituminous Paving, Inc.
 Type of Work: Full depth reclamation, asphalt concrete surfacing, gravel surfacing, modify intersection, pipe work

Original Contract Amount:	\$	21,444,089.86
Change on CCO No. 4:	\$	65,368.06
Net Change to Date:	\$	473,069.96

Explanation of Change on CCO No. 4: This increase is the result of SDDOT compensating the contractor for extra work to replace a 36" corrugated metal pipe that was rusted out with a new 36" cure in-place pipe liner.

- 11.** Project: NH 0033(41), Bennett, Gregory, & Tripp County, PCN 08RN
 Location: Various routes in the Winner & Mitchell areas
 Contractor: Border States Paving, Inc.
 Type of Work: Joint & spall repair, joint seal, asphalt concrete surfacing of shoulders

Original Contract Amount:	\$	15,068,007.00
Change on CCO No. 4:	\$	(135,126.72)
Net Change to Date:	\$	418,879.72

Explanation of Change on CCO No. 4: This decrease is the result of SDDOT eliminating durable pavement markings and centerline hot pour from a section of the project and substituting high build waterborne pavement markings.

RAPID CITY REGION

- 12.** Project: IM 0902(112)59, Pennington County, PCN 6568
 Location: I-90 Exit 59 (LaCrosse Street) in Rapid City
 Contractor: Complete Concrete, Inc.
 Type of Work: Grading, curb & gutter, storm sewer, asphalt concrete surfacing, PCC surfacing

Original Contract Amount:	\$	17,484,588.63
Change on CCO No. 18:	\$	310,474.48
Net Change to Date:	\$	610,888.05

Explanation of Change on CCO No. 18: This increase is the result of SDDOT adjusting contract quantities to match as built quantities due to normal project variations and adding articulated concrete mattress to help with erosion.

- 13.** Project: NH-P 0041(180), Pennington County, PCN 08U4
 Location: Various routes in the Rapid City area
 Contractor: Complete Concrete, Inc.
 Type of Work: Pavement restoration

Original Contract Amount:	\$	2,523,640.50
Change on CCO No. 3:	\$	170,744.00
Net Change to Date:	\$	170,744.00

Explanation of Change on CCO No. 3: This increase is the result of SDDOT adjusting quantities of concrete repairs to include additional areas discovered of deterioration during construction.

- 14.** Project: P TAPU(24), Meade County, PCN 0744
Location: Sturgis along Otter Road from Racoon Road to Vanocker Canyon Road and along
Vanocker Canyon Road from Otter Road to Pineview Drive
Contractor: Big O Concrete LLC.
Type of Work: Shared use path

Original Contract Amount:	\$	744,964.58
Change on CCO No. 7:	\$	133,668.85
Net Change to Date:	\$	147,887.85

Explanation of Change on CCO No. 7: This increase is the result of SDDOT compensating the contractor for extra work requested by the City of Sturgis to better match the adjoining driveways and approach slabs.

Sincerely,
Ryan K. Johnson
Senior Specification Engineer