



South Dakota Department of Transportation
Division of Operations
700 E. Broadway Avenue
Pierre, South Dakota 57501-2558

July 12, 2024

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in June contain an increase of \$174,703.57.

Over the past 12 months, the overall contract increase is 1.97%.

The following projects have a CCO amounting to a contract change more than \$50,000.

ABERDEEN REGION

1. Project: NH 0013(164), Beadle County, PCN 08RJ
Location: Various routes in the Huron area
Contractor: Highway Improvement, Inc.
Type of Work: crack leveling

Original Contract Amount:	\$	453,030.00
Change on CCO No. 1F:	\$	(437,984.00)
Net Change to Date:	\$	(437,984.00)

Explanation of Change on CCO No. 1F: This decrease is the result of SDDOT, in agreement with the contractor, voiding the contract after determining there were not enough cracks large enough to warrant leveling.

2. Project: PH 0010(229), Aberdeen Region, PCN 09FN
 Location: Aberdeen Region
 Contractor: Diamond Surface, Inc.
 Type of Work: centerline rumble strips

Original Contract Amount:	\$	5,639,914.39
Change on CCO No. 1:	\$	(150,187.45)
Net Change to Date:	\$	(150,187.45)

Explanation of Change on CCO No. 1: This decrease is the result of SDDOT removing a segment of the project due to the segment being a thin overlay lift with a 6' transverse joint which would be impractical to place centerline rumble strips effectively.

MITCHELL REGION

3. Project: IM 0293(106)76, Minnehaha County, PCN 03RA
 Location: I-29 Exit 77 (41st Street Interchange) in Sioux Falls
 Contractor: D & G Concrete Construction, Inc
 Type of Work: grading, structures, MSE retaining wall, curb & gutter, storm sewer, PCC pavement

Original Contract Amount:	\$	35,568,714.00
Change on CCO No. 17:	\$	105,644.90
Net Change to Date:	\$	(343,269.06)

Explanation of Change on CCO No. 17: This increase is the result of SDDOT compensating the contractor for additional work to remove and replace fiber reinforced PCC pavement. The pavement had been poured and then cracked due to joint layout in the plans. The new placement includes a revised joint layout.

RAPID CITY REGION

4. Project: IM 0902(112)59, Pennington County, PCN 6568
 Location: I-90 Exit 59 (LaCrosse Street) in Rapid City
 Contractor: Complete Concrete, Inc.
 Type of Work: grading, curb & gutter, storm sewer, asphalt concrete surfacing, PCC surfacing

Original Contract Amount:	\$	17,484,588.63
Change on CCO No. 20:	\$	150,000.00
Net Change to Date:	\$	404,393.17

Explanation of Change on CCO No. 20: This increase is the result of SDDOT making an incentive payment for an additional 30 working days for additional work completed in the first season.

5. Project: NH-P 0042(91), Belle Fourche Area, PCN 0883
Location: Various locations in the Belle Fourche area
Contractor: Highway Improvement, Inc.
Type of Work: rout & seal

Original Contract Amount:	\$	284,810.46
Change on CCO No. 1:	\$	119,594.38
Net Change to Date:	\$	119,594.38

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting contract quantities to match as built quantities due to normal project variations.

6. Project: PH 0040(338), Rapid City Region, PCN 06U3
Location: Various locations in the Rapid City region
Contractor: The Truesdell Corporation
Type of Work: high friction surface treatment

Original Contract Amount:	\$	2,639,136.01
Change on CCO No. 2:	\$	85,360.20
Net Change to Date:	\$	85,360.20

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for additional work to remove the existing pavement markings prior to the high friction surface treatment application.

Sincerely,
Ryan K. Johnson
Senior Specification Engineer