



South Dakota Department of Transportation
Division of Operations
700 E. Broadway Avenue
Pierre, South Dakota 57501-2558

September 15, 2023

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in August contain an increase of \$656,447.77.

Over the past 12 months, the overall contract increase is 2.15%.

The following projects have a CCO amounting to a contract change more than \$50,000.

ABERDEEN REGION

1. Project: NH 0012(219)294, Brown County, PCN 05HT
Location: US12 from east of Aberdeen Airport to east of Bath
Contractor: Reede Construction, Inc
Type of Work: Grading, PCC surfacing, lighting & structure

Original Contract Amount:	\$	20,545,094.52
Change on CCO No. 3:	\$	235,431.54
Net Change to Date:	\$	281,267.76

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for extra work to excavate and haul additional borrow material necessary to meet the plans elevation of finish grade.

2. Project: P 0028(50)295, Clark County, PCN 06QM
 Location: SD28 from the Spink/Clark County line east 12 miles
 Contractor: Asphalt Paving & Materials Company
 Type of Work: Cold milling asphalt concrete, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	4,159,344.61
Change on CCO No. 2:	\$	(102,308.27)
Net Change to Date:	\$	(102,308.27)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting the contract quantities to match as built quantities.

MITCHELL REGION

3. Project: NH 0037(159)105, Sanborn County, PCN 06PD
 Location: SD37 from the west junction of SD34 to south of SD224
 Contractor: Bituminous Paving, Inc.
 Type of Work: Cold milling, rubilize existing PCC, edge drains, asphalt concrete surfacing, pipe work

Original Contract Amount:	\$	12,314,959.15
Change on CCO No. 3:	\$	229,935.32
Net Change to Date:	\$	275,041.13

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for additional asphalt concrete placed as a leveling lift in extremely rough areas and adjacent to bridge ends.

4. Project: NH TA 0100(108)407, Lincoln County, PCN 01V6
 Location: Veteran's Parkway- from Western Avenue to Cliff Avenue
 Contractor: John Riley Construction, Inc.
 Type of Work: Grading, structure, MSE retaining wall, PCC surfacing, curb & gutter, storm sewer

Original Contract Amount:	\$	47,933,520.32
Change on CCO No. 3:	\$	113,727.00
Net Change to Date:	\$	113,727.00

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for extra work to place drop inlet collars. The collars were inadvertently omitted from the plans.

5. Project: P 0044(222)330, Douglas & Hutchinson County, PCN 07Y8
 Location: SD44 from the east junction of US281 to SD37 at Parkston
 Contractor: Spencer Quarries, Inc.
 Type of Work: Cold milling & asphalt concrete resurfacing

Original Contract Amount:	\$	8,082,228.44
Change on CCO No. 1:	\$	71,920.87
Net Change to Date:	\$	71,920.87

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for addition virgin aggregate due to less salvaged pavement being generated from the existing road than estimated in the plans.

6. Project: PH 0018(192)390, Hutchinson County, PCN 04KT
 Location: US18 from east of the James River to US81
 Contractor: Foothills Contracting, Inc.
 Type of Work: Shoulder widening & spot grading, asphalt concrete surfacing, structure & pipe work

Original Contract Amount:	\$	9,882,436.16
Change on CCO No. 5:	\$	149,647.55
Net Change to Date:	\$	453,895.73

Explanation of Change on CCO No. 5: This increase is the result of SDDOT adjusting the contract quantities of numerous items to match as built quantities through normal project variations.

7. Project: PH 0020(179), Mitchell Region, PCN 06AK
 Location: Mitchell Regionwide
 Contractor: Foothills Contracting, Inc.
 Type of Work: Shoulder widening & spot grading, asphalt concrete surfacing, structure & pipe work

Original Contract Amount:	\$	1,997,106.90
Change on CCO No. 3:	\$	(497,039.78)
Net Change to Date:	\$	(235,735.87)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting the contract quantities of sawing and sealing concrete joints to match as built quantities. This work was eliminated from 3 routes following inspection of the existing joint sealant after rumble strip grinding was completed.

PIERRE REGION

8. Project: IM 0904(60)204, Jones County, PCN 04DK
Location: I-90 Structures- Over 282nd Avenue east of Draper interchange
Over a creek 5.5 miles west of the US83 north interchange
Over 286th Avenue west of the US83 interchange
Contractor: J.V. Bailey Company, Inc.
Type of Work: Polymer chip seal, LSDC overlay, joints, berm repair, replace approach slabs, drop inlets, approach pavement, guardrail, curb & gutter

Original Contract Amount:	\$	1,799,979.67
Change on CCO No. 5:	\$	83,404.77
Net Change to Date:	\$	144,306.57

Explanation of Change on CCO No. 5: This increase is the result of SDDOT compensating the contractor for extra work to repair erosion from a rain event during construction. The area office determined a drop inlet and downspout with riprap at the outlet will be installed to eliminate future erosion.

9. Project: IM 0905(109)226, Lyman County, PCN 05EF
Location: I-90 from Presho to Reliance
Contractor: Bituminous Paving, Inc.
Type of Work: Cold milling, asphalt concrete resurfacing, pipe work, polymer chip seal, LSDC overlay, approach slabs

Original Contract Amount:	\$	21,484,465.19
Change on CCO No. 16:	\$	55,026.40
Net Change to Date:	\$	1,600,787.14

Explanation of Change on CCO No. 16: This increase is the result of SDDOT compensating the contractor for the value of excess salvage material for stockpile and use on future projects.

10. Project: NH 0018(191)250, Tripp County, PCN 03TK
Location: US18 from west of the structure over Dog Creek to west of Monroe Street in Winner
Contractor: Reede Construction, Inc.
Type of Work: Grading, PCC surfacing, curb & gutter, sidewalk, ADA, storm sewer, lighting

Original Contract Amount:	\$	20,993,728.92
Change on CCO No. 16:	\$	63,311.35
Net Change to Date:	\$	792,943.80

Explanation of Change on CCO No. 16: This increase is the result of SDDOT compensating the contractor for extra work to remove additional asphalt concrete and haul in additional granular material to supplement the shortage of salvaged material.

- 11.** Project: NH EM 0014(194)227, Hughes & Stanley County, PCN 03WN
 Location: US14 Missouri River Bridge in Pierre
 Contractor: Jensen Construction Company
 Type of Work: Replace structure, grading, PCC pavement, storm sewer, sanitary sewer, lighting, signals

Original Contract Amount:	\$	49,990,247.46
Change on CCO No. 14:	\$	107,309.95
Net Change to Date:	\$	711,192.26

Explanation of Change on CCO No. 14: This increase is the result of SDDOT compensating the contractor for extra work to add 3" rigid galvanized steel conduit between junction boxes 1 & 4 not included in the plans.

- 12.** Project: NH P 0031(53), Potter, Stanley, Sully, & Walworth County, PCN 088C
 Location: Various locations in the Pierre area
 Contractor: Highway Improvement, Inc.
 Type of Work: Rout & seal

Original Contract Amount:	\$	236,095.10
Change on CCO No. 2:	\$	77,321.92
Net Change to Date:	\$	133,522.20

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for additional work to level, rout, and seal additional cracks found along the routes.

- 13.** Project: P 0053(11)49, Mellette County, PCN 07YF
 Location: SD53 from SD44 north 11 miles
 Contractor: Bituminous Paving, Inc.
 Type of Work: Full depth reclamation, otta seal & blotter surface

Original Contract Amount:	\$	2,913,162.70
Change on CCO No. 5:	\$	101,694.00
Net Change to Date:	\$	484,626.42

Explanation of Change on CCO No. 5: This increase is the result of SDDOT compensating the contractor for extra work of blading and discing the existing in-slopes to reshape and fit the new typical sections.

- 14.** Project: P 0053(11)49, Mellette County, PCN 07YF
 Location: SD53 from SD44 north 11 miles
 Contractor: Bituminous Paving, Inc.
 Type of Work: Full depth reclamation, otta seal & blotter surface

Original Contract Amount:	\$	2,913,162.70
Change on CCO No. 6:	\$	63,024.00
Net Change to Date:	\$	547,650.42

Explanation of Change on CCO No. 6: This increase is the result of SDDOT compensating the contractor for additional asphalt concrete not included in the plans estimated quantities.

- 15.** Project: P 0010(148)182, Campbell County, PCN 06D6
 Location: SD10 from Pollock to US83
 Contractor: Anderson Western, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	3,642,098.40
Change on CCO No. 3:	\$	(248,788.37)
Net Change to Date:	\$	(248,758.37)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting the contract quantities of numerous items to match as built quantities through normal project variations.

- 16.** Project: P 0047(112)248, McPherson County, PCN 05UT
 Location: SD47 from Eureka to the North Dakota state line
 Contractor: Anderson Western, Inc.
 Type of Work: Asphalt concrete surfacing, approach slab flattening, pipe repair

Original Contract Amount:	\$	3,550,879.95
Change on CCO No. 3:	\$	(69,021.29)
Net Change to Date:	\$	(19,650.35)

Explanation of Change on CCO No. 3: This decrease is the result of SDDOT adjusting the contract quantities of numerous items to match as built quantities through normal project variations. Also included on this CCO is an incentive payment for pavement smoothness made in accordance with the contract.

RAPID CITY REGION

- 17.** Project: NH 0212(186)114, Meade & Ziebach County, PCN 05E7
 Location: US212 from Faith to Dupree
 Contractor: Anderson Western, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	7,473,398.50
Change on CCO No. 1:	\$	118,455.72
Net Change to Date:	\$	118,455.72

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting the contract quantities to match as built quantities through normal project variations.

- 18.** Project: NH 0212(190)39, Butte & Meade County, PCN 068V
 Location: US212 from SD79 in Newell to the Maurine/Bixby Road
 Contractor: Anderson Western, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work, guardrail updates

Original Contract Amount:	\$	15,300,573.23
Change on CCO No. 9:	\$	275,233.18
Net Change to Date:	\$	1,179,396.16

Explanation of Change on CCO No. 9: This increase is the result of SDDOT adjusting the contract quantities to match as built quantities through normal project variations. Also included on this CCO is incentive payments for asphalt concrete mix quality and pavement smoothness made in accordance with the contract.

- 19.** Project: P 6403(10), Pennington County, PCN 08P3
 Location: South Rochford Road from Rochford southwest to Deerfield
 Contractor: Loiseau Construction, Inc.
 Type of Work: Grading, drainage, base course, asphalt concrete surfacing

Original Contract Amount:	\$	23,381,920.13
Change on CCO No. 5:	\$	64,897.09
Net Change to Date:	\$	(514,162.51)

Explanation of Change on CCO No. 5: This increase is the result of SDDOT compensating the contractor for additional Dust Control Chloride applied to help control the dust during the project.

- 20.** Project: PH 8041(20), Meade & Pennington County, PCN 05F8
 Location: Nemo Road- Horizontal curve at Pennington/Meade County line
 Norris Peak Road- Horizontal curve at the intersection with Bogus Jim Road
 Contractor: Dakota Barricade LLC
 Type of Work: Pavement markings

Original Contract Amount:	\$	957,689.84
Change on CCO No. 2:	\$	54,648.12
Net Change to Date:	\$	56,423.72

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for extra work to place an additional twin 36" reinforce concrete arch pipe inadvertently omitted from the plans necessary to relieve flooding over the roadway as agreed to in the ROW negotiations.

- 21.** Project: P 6480(04), Pennington County, PCN 5777
 Location: Sheridan Lake Road from Junction of US385 to Alberta Road
 Contractor: Oftedal Construction, Inc.
 Type of Work: Grading, asphalt concrete surfacing, curb & gutter, structures, storm sewer

Original Contract Amount:	\$	22,871,427.33
Change on CCO No. 11:	\$	(475,547.69)
Net Change to Date:	\$	(160,374.77)

Explanation of Change on CCO No. 11: This decrease is the result of SDDOT adjusting the contract quantities to match as built quantities through normal project variations.

- 22.** Project: PH 000S(397), Rapid City & Pierre Regions, PCN 06U6
 Location: Various locations in the Rapid City and Pierre regions
 Contractor: Surface Preparation Technologies, LLC
 Type of Work: Rumble strips, high grade polymer pavement markings

Original Contract Amount:	\$	247,325.10
Change on CCO No. 2:	\$	(51,991.70)
Net Change to Date:	\$	(44,711.25)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting the contract quantities of pavement markings to match as built quantities through normal project variations.

Sincerely,

Ryan K. Johnson
 Senior Specification Engineer