



# South Dakota Department of Transportation

## Division of Operations

700 E. Broadway Avenue  
Pierre, South Dakota 57501-0286

September 15, 2025

Mr. Craig Smith  
Director of Operations  
South Dakota Department of Transportation  
700 E. Broadway Avenue  
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in August contain an increase of \$1,414,528.59. Over the past 12 months, the total change to the original contract amounts is an increase of 1.77%.

The following projects have a CCO with a change of more than \$100,000 to the contract.

### ABERDEEN REGION

1. Project: NH-CR 0081(127)119, Hamlin & Kingsbury County, PCN 08XW  
Location: US81 from Arlington to SD28  
Contractor: Bituminous Paving, Inc.  
Type of Work: cold milling, asphalt concrete resurfacing, shoulder surfacing

Original Contract Amount:	\$	9,528,149.55
\$ Change on CCO No. 5F:	\$	126,357.89
% Change on CCO No. 5F:		1.3%
Net Change to Date:	\$	(433,731.74)

Explanation of Change on CCO No. 5F: This increase is the result of SDDOT adjusting contract quantities to match as built quantities during final review and a fuel cost adjustment made in accordance with the contract.

## MITCHELL REGION

2. Project: BRO-B 8050(82), Minnehaha County, PCN 085K  
 Location: Structure 1 miles north and .3 miles west of Renner on 257<sup>th</sup> Street over Silver Creek  
 Contractor: Katzer Concrete, Inc  
 Type of Work: structure & approach grading

Original Contract Amount:	\$	774,385.00
\$ Change on CCO No. 3:	\$	112,841.31
% Change on CCO No. 3:		14.6%
Net Change to Date:	\$	140,569.01

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for extra work for rock excavation prior to preparing the site and placing a box culvert. The plans did not account for the rock excavation needed.

3. Project: NH 0100(106)409, Lincoln County, PCN 01V7  
 Location: Veteran's Parkway from Cliff Avenue to Sycamore Avenue  
 Contractor: John Riley Construction, Inc.  
 Type of Work: grading, structures, PCC surfacing

Original Contract Amount:	\$	40,996,599.81
\$ Change on CCO No. 2:	\$	257,329.95
% Change on CCO No. 2:		0.6%
Net Change to Date:	\$	289,345.95

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for extra work to excavate and haul additional borrow from a different source to replace soil removed by the previous landowner.

4. Project: NH 2042(28), Minnehaha County, PCN 05UW  
 Location: Arrowhead Parkway from Highline Avenue to .5 mile west of Six Mile Road in Sioux Falls  
 Contractor: T & R Contracting, Inc.  
 Type of Work: urban grading, curb & gutter, storm sewer, PCC surfacing, lighting, signals

Original Contract Amount:	\$	25,943,226.62
\$ Change on CCO No. 4:	\$	1,027,636.04
% Change on CCO No. 4:		4.0%
Net Change to Date:	\$	1,045,367.79

Explanation of Change on CCO No. 4: This increase is the result of the SDDOT compensating the contractor for extra work to install a MSE large block wall adjacent to the Willows Edge Apartments complex to retain the roadway embankment.

5. Project: NH 2042(28), Minnehaha County, PCN 05UW  
 Location: Arrowhead Parkway from Highline Avenue to .5 mile west of Six Mile Road in Sioux Falls  
 Contractor: T & R Contracting, Inc.  
 Type of Work: urban grading, curb & gutter, storm sewer, PCC surfacing, lighting, signals

Original Contract Amount:	\$	25,943,226.62
\$ Change on CCO No. 5:	\$	102,925.00
% Change on CCO No. 5:		0.4%
Net Change to Date:	\$	1,148,292.79

Explanation of Change on CCO No. 5: This increase is the result of the SDDOT compensating the contractor for extra work to install tie backs and whalers for sheet piling. A discrepancy in the number of lanes of traffic in the plans led to increasing the height of the wall and adding the tie backs and whalers to this project.

6. Project: P-PH-EM 0046(60)347, Yankton County, PCN 04X4  
 Location: SD46 from US81 to Irene  
 Contractor: Foothills Contracting, Inc.  
 Type of Work: grading, interim surfacing, replace structure

Original Contract Amount:	\$	19,329,354.59
\$ Change on CCO No. 7:	\$	(137,158.58)
% Change on CCO No. 7:		0.7%
Net Change to Date:	\$	53,276.05

Explanation of Change on CCO No. 7: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing items not used in such as erosion control, fencing, signing, and traffic control.

7. Project: IM-B 0291(134)44, Union County, PCN 05TJ  
 Location: I-29 Structure 3 miles south of Beresford at 300<sup>th</sup> Street  
 Contractor: Journey Group Companies  
 Type of Work: structure, approach grading

Original Contract Amount:	\$	6,629,863.08
\$ Change on CCO No. 5F:	\$	(132,420.37)
% Change on CCO No. 5F:		2.0%
Net Change to Date:	\$	(102,886.90)

Explanation of Change on CCO No. 5F: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing items that were not necessary.

8. Project: NH 0037(164)24, Bon Homme & Hutchinson County, PCN 06PN  
 Location: SD37 from SD50 to the Bon Homme/Hutchinson County line  
 Contractor: Spencer Quarries, Inc.  
 Type of Work: cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	4,540,728.49
\$ Change on CCO No. 3F:	\$	(522,839.14)
% Change on CCO No. 3F:		9.7%
Net Change to Date:	\$	(401,590.22)

Explanation of Change on CCO No. 3F: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing items that were not necessary.

9. Project: NH 0081(110)61, McCook County, PCN 06J6  
 Location: US81 from SD38 to the McCook/Miner County Line  
 Contractor: Spencer Quarries, Inc.  
 Type of Work: cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	3,276,735.13
\$ Change on CCO No. 5:	\$	(335,368.28)
% Change on CCO No. 5:		10.2%
Net Change to Date:	\$	(323,116.48)

Explanation of Change on CCO No. 5: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities and removing items that were not necessary.

#### PIERRE REGION

10. Project: NH-CR 0014(185)229, Hughes County, PCN 026Z  
 Location: US14 from Sioux Avenue to the divided highway of SD1804 in Pierre  
 Contractor: Morris, Inc.  
 Type of Work: urban grading, curb & gutter, sidewalk, signals, storm sewer, lighting, asphalt concrete surfacing, PCC surfacing

Original Contract Amount:	\$	26,410,308.58
\$ Change on CCO No. 3:	\$	234,400.75
% Change on CCO No. 3:		0.9%
Net Change to Date:	\$	251,305.75

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for extra materials and work to install a clanker system preventing future bridge strikes at the railroad bridge over Pierre St.

- 11.** Project: P 0047(117)67, Lyman County, PCN 069Q  
 Location: SD47 from I-90 to west of Fort Thompson  
 Contractor: Spencer Quarries, Inc.  
 Type of Work: cold milling, asphalt concrete resurfacing, approach guardrail, landslide repair, rumble strips

Original Contract Amount:	\$	9,262,523.63
\$ Change on CCO No. 5:	\$	209,498.66
% Change on CCO No. 5:		2.3 %
Net Change to Date:	\$	449,933.92

Explanation of Change on CCO No. 5: This increase is the result of SDDOT adding base course, salvaged to the contract due to a shortage of material needed to shape the shoulders on the job.

- 12.** Project: PH 0030(46), Bennett, Potter, Sully, Todd, & Tripp County, PCN 09FP  
 Location: Pierre Region  
 Contractor: Diamond Surface, Inc.  
 Type of Work: centerline rumble strips

Original Contract Amount:	\$	6,658,274.23
\$ Change on CCO No. 1:	\$	(285,777.40)
% Change on CCO No. 1:		4.3 %
Net Change to Date:	\$	(280,834.60)

Explanation of Change on CCO No. 1: This decrease is the result of SDDOT removing pavement marking items from the contract in segment 1 & 2. These items would be damaged by the centerline rumble strip installation.

#### **RAPID CITY REGION**

There are no CCO's over \$100,000 for this region this month.

Sincerely,  
 Ryan K. Johnson  
 Senior Specification Engineer