



South Dakota Department of Transportation
Division of Operations
700 E. Broadway Avenue
Pierre, South Dakota 57501-2558

May 2, 2023

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in April contain an increase of \$1,056,735.20.

Over the past 12 months, the overall contract increase is 2.54%.

The following projects have a CCO amounting to a contract change more than \$50,000.

ABERDEEN REGION

1. Project: PH 0028(37)329, Hamlin County, PCN 04JY
Location: SD 28 from 7 miles west of Lake Norden to US 81
Contractor: Riley Bros Construction, Inc.
Type of Work: Shoulder widening & spot grading, culvert extensions, pipe work

Original Contract Amount: \$ 10,776,200.93
Change on CCO No. 7F: \$ 68,935.73
Net Change to Date: \$ 1,007,688.17

Explanation of Change on CCO No. 7F: This increase is the result of SDDOT adjusting the contract quantities of excavation to match as built quantities due to normal project variations.

MITCHELL REGION

2. Project: NH 0018(203)333, Charles Mix County, PCN 04V9
 Location: US 18 from Pickstown to Lake Andes and structure .8 miles north of Pickstown
 Contractor: Kea Constructors, LLC
 Type of Work: Replace structure, approach grading, spot grading, pipe work, interim surfacing

Original Contract Amount:	\$	5,297,447.55
Change on CCO No. 3:	\$	68,835.78
Net Change to Date:	\$	105,890.74

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for additional work to add cut-off drains and removing abandoned manholes, waterline, concrete pipes, and concrete ditch blocks necessary to complete the grading.

3. Project: NH P 0115(58)67, Lincoln County, PCN 04ET
 Location: SD 115 from US 18 to Harrisburg
 Contractor: Duininck, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	2,054,691.28
Change on CCO No. 3F:	\$	62,822.66
Net Change to Date:	\$	(61,453.98)

Explanation of Change on CCO No. 3F: This increase is the result of SDDOT making an incentive payment for pavement smoothness in accordance with the contract.

4. Project: NH 0050(135)354, Bon Homme County, PCN 080F
 Location: SD 50 from 1 mile west of Tyndall through Tabor
 Contractor: Spencer Quarries, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, pipe work

Original Contract Amount:	\$	4,720,219.26
Change on CCO No. 7F:	\$	(196,219.23)
Net Change to Date:	\$	5,036.48

Explanation of Change on CCO No. 7F: This decrease is the result of SDDOT adjusting contract quantities of several items to match as built quantities through normal project variations.

5. Project: NH PH 0050(114)324, Charles Mix County, PCN 04HN
 Location: SD 50 from east of junction of US 18 to west of Wagner and SD 46/SD 50 junction
 Contractor: Loiseau Construction, Inc.
 Type of Work: Grading, shoulder widening, structure, asphalt concrete surfacing, lighting

Original Contract Amount:	\$	2,281,044.80
Change on CCO No. 8F:	\$	(86,837.18)
Net Change to Date:	\$	459,280.30

Explanation of Change on CCO No. 8F: This decrease is the result of SDDOT making a fuel cost adjustment for diesel fuel in accordance with the contract.

PIERRE REGION

6. Project: NH 0018(200)148, Bennett County, PCN 04WT
 Location: US 18 from the west junction with SD 73, through Martin, to the east junction of SD 73
 & from west of Antelope Road to the Bennett/Todd County line
 Contractor: Bituminous Paving, Inc.
 Type of Work: Cold milling, asphalt concrete resurfacing, ADA curb ramp upgrades, pipe work, traffic signal upgrades

Original Contract Amount:	\$	5,849,208.17
Change on CCO No. 5F:	\$	117,462.31
Net Change to Date:	\$	53,590.19

Explanation of Change on CCO No. 5F: This increase is the result of SDDOT adjusting the contract quantities of several items to match as built quantities through normal project variations, making a fuel cost adjustment for diesel fuel in accordance with the contract, and making incentive payments for ride and mix quality in accordance with the contract.

7. Project: NH 0033(37), Tripp County, PCN 089Q
 Location: Various locations in the Winner Area
 Contractor: Bituminous Paving, Inc
 Type of Work: PCC pavement grinding, asphalt concrete surfacing of shoulders

Original Contract Amount:	\$	4,793,586.10
Change on CCO No. 2:	\$	92,160.00
Net Change to Date:	\$	105,788.00

Explanation of Change on CCO No. 2: This increase is the result of SDDOT compensating the contractor for extra work performed to remove and reset existing guardrail in an area where the asphalt concrete had deteriorated and needed resurfacing.

- 8.** Project: NH 0034(176)123, Haakon & Ziebach County, PCN 04XU
 Location: SD 34 near the Cheyenne River Bridge
 Contractor: Sharpe Enterprises, Inc.
 Type of Work: Bank stabilization, erosion control, riprap

Original Contract Amount:	\$	1,995,279.65
Change on CCO No. 1:	\$	81,438.52
Net Change to Date:	\$	81,438.52

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for a Tribal Monitor required to be present during earth disturbing activities. In accordance with the plans, the Contractor documented costs associated with providing the Tribal Monitor and submitted the documentation to SDDOT for reimbursement.

- 9.** Project: P 0248(15)225, Lyman County, PCN 07C3
 Location: SD 248 from US 83 to Reliance
 Contractor: Bituminous Paving, Inc.
 Type of Work: Asphalt concrete resurfacing

Original Contract Amount:	\$	8,338,450.78
Change on CCO No. 2:	\$	126,466.51
Net Change to Date:	\$	248,969.54

Explanation of Change on CCO No. 2: This increase is the result of SDDOT adjusting contract quantities of base course, base course salvaged, and other minor items to as built quantities through normal project variations of available salvage material.

- 10.** Project: NH 0018(193)252, Tripp County, PCN 04FD
 Location: US 18 from west of Monroe St to Lincoln St in Winner
 US 18 E&W from Lincoln St to 3rd St in Winner
 US 18 from 3rd St to 7th St in Winner
 Contractor: T&R Contracting, Inc
 Type of Work: Grading, storm sewer, curb & gutter, sidewalk, roadway lighting, traffic signals

Original Contract Amount:	\$	11,099,144.85
Change on CCO No. 38:	\$	(331,484.09)
Net Change to Date:	\$	906,024.93

Explanation of Change on CCO No. 38: This decrease is the result of SDDOT adjusting the contract quantities of several items to match as built quantities through normal project variations. A larger reduction in the quantity of temporary asphalt concrete accounted for the majority of the change.

RAPID CITY REGION

- 11.** Project: IM FP PP B 0901(195)35, Meade County, PCN 021G

Location: I-90 EBL from west of Exit 37 to Exit 40

Contractor: Complete Contracting, Inc.

Type of Work: Grading, PCC surfacing, replace structures

Original Contract Amount: \$ 35,209,247.06

Change on CCO No. 5: \$ 242,757.50

Net Change to Date: \$ 370,969.09

Explanation of Change on CCO No. 5: This increase is the result of SDDOT adjusting contract quantities of flagging, temporary raised pavement markers, and high/low flow silt fence to as built quantities.

- 12.** Project: NH 0085(84)36, Butte & Lawrence County, PCN 03U6

Location: US 85 Structures- 2 miles north of Belle Fourche over Crow Creek

16 miles northeast of US 212 over Indian Creek

.3 miles south of I-90 over Miller Creek

Contractor: A-G-E Corporation

Type of Work: Scour protection

Original Contract Amount: \$ 4,053,624.60

Change on CCO No. 3: \$ 63,000.03

Net Change to Date: \$ 119,775.03

Explanation of Change on CCO No. 3: This increase is the result of SDDOT compensating the contractor for extra work to complete column repair along with the scour protection work.

- 13.** Project: NH P 0043(34), Fall River & Ogalala Lakota County, PCN 0884

Location: Various locations in the Custer area

Contractor: Highway Improvement, Inc.

Type of Work: Rout & Seal

Original Contract Amount: \$ 56,376.62

Change on CCO No. 1: \$ 227,083.78

Net Change to Date: \$ 227,083.78

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting contract quantities of asphalt concrete crack sealing to seal all the extra cracks formed over winter.

- 14.** Project: P 6480(04), Pennington County, PCN 5777
Location: Sheridan Lake Road from Junction of US 385 to Alberta Road
Contractor: Oftedal Construction, Inc.
Type of Work: Grading, asphalt concrete surfacing, curb & gutter, structures, storm sewer

Original Contract Amount:	\$	22,871,427.33
Change on CCO No. 10:	\$	447,764.10
Net Change to Date:	\$	315,172.92

Explanation of Change on CCO No. 10: This increase is the result of SDDOT adjusting contract quantities of excavation, topsoil, retaining wall blocks, and asphalt concrete to match the quantities used during construction through normal project variations.

- 15.** Project: P TAPU(29), Pennington County, PCN 07RH
Location: Box Elder along Briggs Street from Patriot Drive to Liberty Boulevard, along Liberty Boulevard from Briggs Street to North Ellsworth Road, along North Ellsworth Road from Liberty Boulevard to Frontage Road
Contractor: TI-ZACH Concrete, Inc.
Type of Work: Shared use path

Original Contract Amount:	\$	824,920.52
Change on CCO No. 2:	\$	(80,699.88)
Net Change to Date:	\$	(59,261.50)

Explanation of Change on CCO No. 2: This decrease is the result of SDDOT adjusting contract quantities of staking, concrete fillet sections, flagging, and erosion control items to match as built quantities through normal project variations.

Sincerely,

Ryan K. Johnson
Senior Specification Engineer