

8. Project: P TAPU(23), Lincoln County, PCN 06Y5
 Location: Harrisburg, north side of Willow Street from east of SD115 to east of Columbia Street
 Contractor: Runge Enterprises, Inc.
 Type of Work: Shared use path

Original Contract Amount:	\$	913,875.57
Change on CCO No. 5F:	\$	(59,820.47)
Net Change to Date:	\$	(65,277.67)

Explanation of Change on CCO No. 5F: This decrease is the result of the Department adjusting the contract quantity of Contractor furnished borrow excavation. A design change during construction eliminated the need for a portion of the fill material between Cliff Avenue and the shared use path.

PIERRE REGION

9. Project: P 0248(15)225, Lyman County, PCN 07C3
 Location: SD 248 from US 83 to Reliance
 Contractor: Bituminous Paving, Inc
 Type of Work: Asphalt concrete resurfacing

Original Contract Amount:	\$	8,338,450.78
Change on CCO No. 1:	\$	122,503.03
Net Change to Date:	\$	122,503.03

Explanation of Change on CCO No. 1: This increase is the result of the Department compensating the Contractor for extra haul. A shortage of base course material at the plan designated source resulted in the need to haul state furnished material from two other sources at a longer distance.

10. Project: NH 0014(209)190, Stanley County, PCN 04WK
 Location: US 14 from SD 34 to east of Hayes
 Contractor: Bituminous Paving, Inc.
 Type of Work: Cold milling asphalt concrete, asphalt concrete resurfacing, structures, culvert repair

Original Contract Amount:	\$	7,525,920.45
Change on CCO No. 10F:	\$	(557,580.34)
Net Change to Date:	\$	(520,449.05)

Explanation of Change on CCO No. 10F: This decrease is the result of the Department adjusting numerous contract items. Larger adjustments were made for excavation, asphalt concrete, various granular items, and pavement marking. The adjustments were made to match the quantities used during construction through normal project variations. Additionally, the Department made a fuel cost adjustment (burner fuel) in accordance with the contract due to the variations in quantities of asphalt concrete used.

RAPID CITY REGION

- 11.** Project: IM NH 0040(323), Pennington County, PCN 06FY
 Location: Various locations in the Rapid City region
 Contractor: Complete Concrete, Inc
 Type of Work: PCC pavement repair

Original Contract Amount:	\$	512,487.57
Change on CCO No. 3:	\$	100,264.98
Net Change to Date:	\$	102,744.98

Explanation of Change on CCO No. 3: This increase is the result of the Department compensating the Contractor for extra work performed to stabilize poor subgrade material revealed during testing after the original contract repairs. The poor subgrade was stabilized by adding foam injections under the concrete surface.

- 12.** Project: P 0020(172)66, Perkins County, PCN 05RX
 Location: SD 20 from east of Prairie City to SD 73
 Contractor: Border States Paving, Inc
 Type of Work: Cold milling asphalt concrete

Original Contract Amount:	\$	8,310,020.48
Change on CCO No. 4:	\$	165,287.34
Net Change to Date:	\$	176,709.34

Explanation of Change on CCO No. 4: This increase is the result of the Department adjusting the contract quantity of asphalt binder. The Contractor selected and Department verified target binder content was higher than estimated in the plans.

- 13.** Project: P 0020(172)66, Perkins County, PCN 05RX
 Location: SD 20 from east of Prairie City to SD 73
 Contractor: Border States Paving, Inc
 Type of Work: Cold milling asphalt concrete

Original Contract Amount:	\$	8,310,020.48
Change on CCO No. 5:	\$	236,266.00
Net Change to Date:	\$	412,975.34

Explanation of Change on CCO No. 5: This increase is the result of the Department making an incentive payment for pavement smoothness in accordance with the contract.