



South Dakota Department of Transportation  
Division of Operations  
700 E. Broadway Avenue  
Pierre, South Dakota 57501-2558

April 17, 2024

Mr. Craig Smith  
Director of Operations  
South Dakota Department of Transportation  
700 E. Broadway Avenue  
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in March contain an increase of \$528,512.97.

Over the past 12 months, the overall contract increase is 2.44%.

The following projects have a CCO amounting to a contract change more than \$50,000.

#### ABERDEEN REGION

1. Project: NH-CR 0081(127)119, Hamlin & Kingsbury County, PCN 08XW  
Location: US81 from Arlington to SD28  
Contractor: Bituminous Paving, Inc.  
Type of Work: cold milling, asphalt concrete resurfacing, shoulder surfacing

Original Contract Amount:	\$	9,528,149.55
Change on CCO No. 1:	\$	120,814.00
Net Change to Date:	\$	120,814.00

Explanation of Change on CCO No. 1: This increase is the result of SDDOT compensating the contractor for extra work to correct several pipe locations that had reacted severely to frost. The plans were to include this work but was left out due to an error. Work includes removing the in-place surfacing and soils, cutting the backslope to a 3:1 grade, backfilling with base course, and placing 2-2.5" lifts of asphalt concrete.

## MITCHELL REGION

2. Project: IM 2292(103)2, Minnehaha County, PCN 06CF  
 Location: I-229 at Exit 2 (Western Avenue) in Sioux Falls  
 Contractor: T & R Contracting, Inc.  
 Type of Work: ramp improvement, LSDC overlay, approach slabs, approach pavement, replace pedestrian rail

Original Contract Amount:	\$	2,603,333.33
Change on CCO No. 1:	\$	110,695.54
Net Change to Date:	\$	110,695.54

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting the contract quantities of numerous items to match as built quantities through normal project variations.

3. Project: IM EM 0908(97)362, McCook & Minnehaha County, PCN 05T3  
 Location: I-90 WBL from 2 miles west of Humboldt to 2 miles east of Hartford  
       I-90 WBL at Exit 379  
       I-90 structure .4 miles west of Exit 390 over a creek  
 Contractor: Reede Construction, Inc.  
 Type of Work: remove & replace PCC surfacing, replace structure, grading, pipe work

Original Contract Amount:	\$	35,664,101.48
Change on CCO No. 7:	\$	57,959.30
Net Change to Date:	\$	111,061.45

Explanation of Change on CCO No. 7: This increase is the result of SDDOT compensating the contractor for extra work to repair damaged ROW fence discovered on the project.

4. Project: NH TA 0100(108)407, Lincoln County, PCN 01V6  
 Location: Veteran's Parkway - from Western Avenue to Cliff Avenue  
 Contractor: John Riley Construction, Inc.  
 Type of Work: grading, structure, MSE retaining wall, PCC surfacing, curb & gutter, storm sewer

Original Contract Amount:	\$	47,933,520.32
Change on CCO No. 7:	\$	96,109.31
Net Change to Date:	\$	247,475.78

Explanation of Change on CCO No. 7: This increase is the result of SDDOT compensating the contractor for extra work to furnish and install drainage pipes inadvertently left out of the plans resulting in drainage problems.

## PIERRE REGION

5. Project: P 000S(00)287, Pierre Region, PCN 07DU  
 Location: Various locations in the Pierre Region  
 Contractor: Traffic Solutions, Inc.  
 Type of Work: County pavement markings

Original Contract Amount:	\$	158,917.55
Change on CCO No. 1F:	\$	52,769.00
Net Change to Date:	\$	52,769.00

Explanation of Change on CCO No. 1F: This increase is the result of SDDOT compensating the contractor additional pavement markings due to normal variations in the county pavement marking job.

6. Project: P 1806(16)138, Lyman & Stanley County, PCN 04XW  
 Location: SD1806 from SD273 north 11.3 miles to the Lyman/Stanley County line  
           SD1806 - 6.4 NW of SD271 Over Cedar Creek  
           6.7 NW of SD271 Over Straight Creek  
 Contractor: Morris Inc.  
 Type of Work: spot grading, cold milling, asphalt concrete resurfacing, pipe work, approach guardrail, erosion repair

Original Contract Amount:	\$	9,135,064.50
Change on CCO No. 4:	\$	143,500.00
Net Change to Date:	\$	143,500.00

Explanation of Change on CCO No. 4: This increase is the result of SDDOT compensating the contractor for an extra 1000 tons of asphalt concrete that was needed for additional spot leveling, strengthening, and repair.

7. Project: NH 0212(182)187, Dewey & Potter County, PCN 05EN  
 Location: US212 from La Plant to the west junction of US83  
 Contractor: Border States Paving, Inc.  
 Type of Work: cold milling, asphalt concrete resurfacing, pipe work, landslide repair

Original Contract Amount:	\$	20,993,728.92
Change on CCO No. 4:	\$	(81,450.34)
Net Change to Date:	\$	(37,737.39)

Explanation of Change on CCO No. 4: This decrease is the result of SDDOT adjusting contract quantities of pavement removal, asphalt binder, and asphalt concrete through normal project variations.

## RAPID CITY REGION

8. Project: NH 0044(220)46, Pennington County, PCN 04PD  
 Location: SD44 from La Crosse Street to Covington Street in Rapid City  
 Contractor: TI-ZACK Concrete, Inc.  
 Type of Work: ADA curb ramps, sidewalks, signals, intersection improvement

Original Contract Amount:	\$	5,674,360.56
Change on CCO No. 4:	\$	166,329.79
Net Change to Date:	\$	117,454.84

Explanation of Change on CCO No. 4: This increase is the result of SDDOT compensating the contractor for extra work and materials to modify the traffic signal controllers, signal parts, and software to be able to communicate with the other local traffic signals.

9. Project: P 6403(10), Pennington County, PCN 08P3  
 Location: South Rochford Road from Rochford southwest to Deerfield  
 Contractor: Loiseau Construction, Inc.  
 Type of Work: grading, drainage, base course, asphalt concrete surfacing

Original Contract Amount:	\$	23,381,920.13
Change on CCO No. 7:	\$	134,127.00
Net Change to Date:	\$	(341,988.47)

Explanation of Change on CCO No. 7: This increase is the result of SDDOT settling a claim.

10. Project: PH 0034(202)12, Butte & Lawrence County, PCN 06UM  
 Location: SD34 from Belle Fourche to Whitewood  
 Contractor: Bituminous Paving, Inc.  
 Type of Work: asphalt concrete surfacing, passing lanes, intersection improvements, pipe work

Original Contract Amount:	\$	10,186,452.80
Change on CCO No. 6:	\$	(180,860.46)
Net Change to Date:	\$	61,379.84

Explanation of Change on CCO No. 6: This increase is the result of SDDOT adjusting contract quantities of various items through normal project variations and quality adjustments.

Sincerely,  
 Ryan K. Johnson  
 Senior Specification Engineer