



Department of Transportation

Division of Operations

700 E Broadway Avenue

Pierre, South Dakota 57501-2586

FAX: 605/773-2893

605/773-3571

June 19, 2018

Mr. Greg Fuller
Director of Operations
South Dakota Department of Transportation
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction change orders approved in May contain a decrease of approximately \$82,118.

Over the past 12 months, the overall contract increase is 2.29%.

The following projects have a Construction Change Order (CCO) amounting to a contract change in excess of \$50,000.

ABERDEEN REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

MITCHELL REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

PIERRE REGION

There are no CCOs amounting to a change of \$50,000 to report this period.

RAPID CITY REGION

- I. Project: P 1614(00)1, Pennington County, PCN 05K2
Location: Radar Hill Road
Contractor: Foothills Contracting, Inc.
Type of Work: Slide Repair

Original Contract Amount: \$ 1,009,250.30
Change on CCO No. 1: \$ (157,257.83)
Net Change to Date: \$ (157,257.83)

Explanation of Change on CCO No. 1: This decrease was the result of the Department adjusting the contract quantities of Contractor furnished borrow, water for embankment, and flagging hours. The final cross section survey of the borrow area resulted in a decrease to the quantity of borrow used when compared to the estimate. The decrease in the water for embankment resulted from the in place excavation material containing sufficient moisture to allow for proper compaction. As a result, the Contractor did not need to add as much water as the Department estimated. Due to the Contractor's sequence of operation, the number of flagging hours necessary for accommodating traffic was less than estimated in the plans.

Sincerely,

Ryan K. Johnson
Specification Engineer