Attachment #2

South Dakota Department of Transportation
Division of Operations
700 E. Broadway Avenue
Pierre, South Dakota 57501-0286

November 10, 2026

Mr. Craig Smith
Director of Operations
South Dakota Department of Transportation
700 E. Broadway Avenue
Pierre, SD 57501

Subject: Construction Change Orders Report

Construction Change Orders (CCOs) completed in October contain an increase of $1,375,887.99. Over the past 12 months, the total change to the original contract amounts has increased by 1.56%.

The following projects have a CCO with a change of more than $100,000 or a change of more than 25.0% to the contract.

ABERDEEN REGION

1. Project: IM 0295(46)139, Brookings & Deuel, PCN 06P3
Location: I-29 from SD30 to SD28
Contractor: Duininck, Inc.
Type of Work: Cold milling, asphalt concrete surfacing, guardrail, ramp detours, acceleration/deceleration lane

Original Contract Amount:	$	9,840,426.33
$ Change on CCO No. 5F:	$	133,681.00
% Change on CCO No. 5F:		1.4%
Net Change to Date:	$	1,188,683.67

Explanation of Change on CCO No. 5F: This increase is the result of SDDOT adjusting contract quantities to match as built quantities and correcting the amount of PG 64-34 Asphalt Binder that was not accounted for on the last CCO.

2. Project: NH-P 0012(328), Brookings, Clark, Codington, Hamlin, & Kingsbury County, PCN 09WH
Location: Various locations in the Aberdeen area
Contractor: Z and Z Seal Coating, Inc.
Type of Work: Rout & seal

Original Contract Amount:	$	288,272.03
$ Change on CCO No. 1:	$	148,560.85
% Change on CCO No. 1:		51.5%
Net Change to Date:	$	148,560.85

Explanation of Change on CCO No. 1: This increase is the result of SDDOT adjusting contract quantities of asphalt concrete crack sealing to match as built quantities. The increase is considered normal for a crack sealing project due to changes in the number of cracks since the initial survey.

MITCHELL REGION

3. Project: EM 0292(88)73, Lincoln County, PCN 06JQ
Location: I-29 -85th Street interchange
85th Street from Sundowner Avenue to Tallgrass Avenue in Sioux Falls
Contractor: T&R Contracting, Inc.
Type of Work: Structures, grading, PCC surfacing, storm sewer, pavement markings, lighting, signal, sidewalk

Original Contract Amount:	$	53,313,089.85
$ Change on CCO No. 7:	$	159,836.99
% Change on CCO No. 7:		0.3%
Net Change to Date:	$	1,332,616.79

Explanation of Change on CCO No. 7: This increase is the result of SDDOT adjusting contract quantities to match as built quantities and extra work including installing roadway canopies at two structures on the project for traffic safety reasons.

4. Project: IM-B-CR 2292(101)3, Minnehaha County, PCN 05HN
Location: I-229 Exit 4 (Cliff Avenue)
Contractor: T & R Contracting, Inc.
Type of Work: Grading, PCC surfacing, structures

Original Contract Amount:	$	48,026,131.12
$ Change on CCO No. 16:	$	104,793.72
% Change on CCO No. 16:		0.2%
Net Change to Date:	$	1,425,534.21

Explanation of Change on CCO No. 16: This increase is the result of SDDOT adding grading and surfacing for guardrail quantities to the plans which were not accounted for in the original plans.

PIERRE REGION

5. Project: IM-CR 0905(121)236, Lyman County, PCN 06P1
Location: I-90 EBL from Kennebec to east of Reliance
Contractor: Spencer Quarries Inc.
Type of Work: Cold milling, asphalt concrete resurfacing of shoulders, asphalt surface treatment, CRC pavement spall repairs, guardrail

Original Contract Amount:	$	4,431,811.51
$ Change on CCO No. 6:	$	153,320.64
% Change on CCO No. 6:		3.5%
Net Change to Date:	$	409,350.67

Explanation of Change on CCO No. 6: This increase is the result of SDDOT adjusting the contract quantities or topsoil, granular material, asphalt binder, and asphalt concrete to match as built quantities.

6. Project: P 1806(23)186, Stanley County, PCN 06QP
Location: SD1806 from US14 to the end of state jurisdiction near Mission Ridge
Contractor: Border States Paving, Inc.
Type of Work: Cold milling, asphalt concrete resurfacing, shoulder shaping, pipe work, modify intersection

Original Contract Amount:	$	11,552,492.07
$ Change on CCO No. 5:	$	(577,559.34)
% Change on CCO No. 5:		5.0%
Net Change to Date:	$	(371,813.95)

Explanation of Change on CCO No. 5: This decrease is the result of SDDOT adjusting the contract quantities to match as built quantities and price adjustments for out of specification materials.

RAPID CITY REGION

7. Project: IM-CR-EM 0901(187)44, Meade County, PCN 034J
Location: I-90 from east of Exit 44 to west of Exit 48
I-90 Exit 46
Contractor: Heavy Constructors, Inc.
Type of Work: Grading, structures, PCC surfacing, asphalt concrete surfacing

Original Contract Amount:	$	77,697,290.36
$ Change on CCO No. 4:	$	247,762.00
% Change on CCO No. 4:		0.3%
Net Change to Date:	$	277,482.48

Explanation of Change on CCO No. 4: This increase is the result of SDDOT adding water for dust control to the project due to drought conditions to control dust from becoming a hazard or nuisance.

8. Project: IM 0901(200)1, Lawrence County, PCN 07D3
Location: I-90 Structures- 1.7 & 2 miles east of the Wyoming state line
- Interchange over Schenk Lane
- 1.3 miles west of US85 interchange
- EBL off ramp 0.3 miles west of US85 interchange
- 1.0 miles southeast of the SD34 north interchange

Contractor: J.V. Bailey Company, Inc.
Type of Work: Polymer chip seal, joints, approach slab repair

Original Contract Amount:	$	3,188,644.81
Change on CCO No. 7:	$	(237,706.29)
% Change on CCO No. 7:		7.5%
Net Change to Date:	$	(122,995.08)

Explanation of Change on CCO No. 7: This decrease is the result of SDDOT adjusting contract quantities to match as built quantities, removing unnecessary items from the contract, and price adjustments for out of specification materials.

Sincerely,
Ryan K. Johnson
Senior Specification Engineer